

AUDIT REPORT ON THE ACCOUNTS OF TEHSIL MUNICIPAL ADMINISTRATION NOWSHERA

AUDIT YEAR 2013-14

AUDITOR GENERAL OF PAKISTAN

TABLE OF CONTENTS

| ABBREVIAT | IONS AND ACRONYMS | i |
|-----------------|--|------|
| PREFACE | | ii |
| EXECUTIVE | SUMMARY | iii |
| SUMMARY 7 | TABLE AND CHARTS | vii |
| I: Audit Work | Statistics | vii |
| II: Audit obser | vations classified by categories | vii |
| | statistics | viii |
| | ies pointed out | ix |
| • | fit | ix |
| | R-I | 1 |
| | | |
| 1.1 Tehsi | l Municipal Administration, Nowshera | 1 |
| 1.1.1 | Introduction | 1 |
| 1.1.2 | Comments on Budget and Accounts (Variance Analysis) | 1 |
| 1.1.3 | Brief comments on the status of compliance with PAC/ZAC directives | 2 |
| 1.2 | Audit Paras | 3 |
| 1.2.1 | Non production of record | 3 |
| 1.2.2 | Internal Control Weaknesses | 5 |
| Annex-1 | Detail of MFDAC paras | 16 |
| Annex-2 | Audit Impact summary | 17 |
| Annex-3 | Detail of non recovery of arrears of contracts | 18 |
| Annex-4 | Detail of non-crediting of Income Tax | 19 |
| Annex-5 | Detail of overpayment due to allowing higher rates | 20 |
| Annex-6 | Detail of non recovery of 25% advance | 21 |
| Annex-7 | Detail of non recovery of scrutiny fee | 22 |
| Annex-8 | Detail of non deduction of taxes | 23 |
| Annex-9 | Detail of non-crediting advnce income tax | 37 |
| Annex-10 | Detail of unauthorized payment | 38 |
| Annex-11 | Detail of overpayment | 39 |

ii

ABBREVIATIONS AND ACRONYMS

| AP | Advance Para | | | | | |
|------------|---|--|--|--|--|--|
| CMD | Chief Minister Directives | | | | | |
| СМО | Chief Municipal Officer | | | | | |
| CSR | Composite Schedule of Rate | | | | | |
| DAC | Departmental Accounts Committee | | | | | |
| DCO | District Coordinatioin Officer | | | | | |
| DG | Director General | | | | | |
| DPR | Disable Persons Rehabilitaion | | | | | |
| ETO | Excise and Taxation Officer | | | | | |
| GFR | General Financial Rules | | | | | |
| LG and RDD | Local Government and Rural Development | | | | | |
| | Department | | | | | |
| M^3 | Cubic Meter | | | | | |
| MC | Municipal Committee/Corporation | | | | | |
| NAM | New Accounting Model | | | | | |
| NOC | No Objection Certificate | | | | | |
| PAO | Principal Accounting Officer | | | | | |
| PAC | Public Accounts Committee | | | | | |
| PC-I | Planning Commission Proforma I | | | | | |
| PWP-II | Peoples Works Programmes-II | | | | | |
| PUGF | Provincial Unified Group of Functionaries | | | | | |
| RDA | Regional Directorate of Audit | | | | | |
| S/S | Supply and Spreading | | | | | |
| TMA | Tehsil Municipal Administration | | | | | |
| TS | Technical Sanction | | | | | |
| ZAC | Zilla Accounts Committee | | | | | |

i

PREFACE

Articles 169 and 170 of the Constitution of the Islamic Republic of Pakistan, 1973 read with Sections-8 and 12 of the Auditor-General's (Functions, Powers and Terms and Conditions of Service) Ordinance, 2001 and Section-115 of the Khyber Pakhtunkhwa Local Government Ordinance, 2001(as amended) and Section 168 of Local Government Act 2012 require the Auditor-General of Pakistan to conduct audit of the receipts and expenditure of Local Fund and Public Account of Tehsil/Town Municipal Administrations.

The report is based on audit of the accounts of Tehsil Municipal Administration Nowshera for the Financial Year 2012-13. The Directorate General of Audit, District Governments, Khyber Pakhtunkhwa, Peshawar conducted audit on test check basis during 2013-14 with a view to reporting significant findings to the relevant stakeholders.

Audit findings indicate the need for adherence to the regularity framework besides instituting and strengthening internal controls to avoid recurrence of similar violations and irregularities.

The observations included in this Report have been finalized in the light of written replies of the Departments. DAC meetings could not be convened despite repeated requests.

The Audit Report is submitted to the Governor of Khyber Pakhtunkhwa in pursuance of Article 171 of the Constitution of the Islamic Republic of Pakistan, 1973 read with Section 115 of Khyber Pakhtunkhwa Local Government Ordinance, 2001 (as amended) and to be laid before appropriate legislative forum.

Islamabad Dated:

(Muhammad Akhtar Buland Rana) Auditor General of Pakistan

ii

EXECUTIVE SUMMARY

The Directorate General of Audit, District Governments, Khyber Pakhtunkhwa, Peshawar, is responsible to conduct the audit of all District Governments in Khyber Pakhtunkhwa, Tehsil/Town Municipal Administrations (TMAs) and Union Administrations (UAs). Its Regional Directorate of Audit Peshawar has audit jurisdiction of District Governments, TMAs and UAs of three Districts i.e. City District Peshawar, Charsadda and Nowshera.

The Regional Directorate has a human resource of 12 officers and staff, constituting 3636 man days and a budget of about Rs 12.060 million was allocated during 2013-14. It has the mandate to conduct financial attest audit, audit of sanctions, audit of compliance with authority and audit of receipts as well as the performance audit of entities, projects and programs. Accordingly Regional Director Audit Peshawar carried out audit of the accounts of TMA Nowshera for the Financial Year 2012-13 and the findings included in the Audit Report.

Tehsil Municipal Administration Nowshera conducts its operations under Khyber Pakhtunkhwa Local Government Ordinance, 2001 (as amended) and Local Government Act 2012. It comprises one Principal Accounting Officer (PAO) covering three groups of offices i.e. Tehsil Office Finance, Tehsil Office Infrastructure and Services and Tehsil Office Regulation. Financial provisions of the Ordinance describe the Government as Tehsil Local Fund and Public Account for which Annual Budget Statement is authorized by the Tehsil Nazim / Tehsil Council / Administrator in the form of budgetary grants.

Tehsil Municipal Administration Nowshera comprises Tehsil Nazim, Tehsil Naib Nazim and Tehsil Municipal Officer/Administrator.

a. Scope of audit

Out of the total expenditure of the TMA Nowshera, for the Financial Year 2012-13, the auditable expenditure under the jurisdiction of RDA was Rs 386.790 million. Out of this, RDA Peshawar audited an expenditure of Rs 221.342 million which, in terms of percentage, was 57% of auditable expenditure.

iii

The receipts of Tehsil Municipal Administration Nowshera for the Financial Year 2012-13, were Rs 189.339 million. Out of this, RDA Peshawar audited receipts of Rs 117.822 million which, in terms of percentage, was 62% of auditable receipts.

b. Recoveries at the instance of audit

Recovery of Rs 31.955 million was pointed out during the audit. However, no recovery was effected till the finalization of this report. Out of the total recoveries, Rs 15.108 million was not in the notice of the executive before audit.

c. Audit Methodology

Audit was conducted after understanding the business processes of TMAs with respect to its functions, control structure, prioritization of risk areas by determining their significance and identification of key controls. This helped auditors in understanding the systems, procedures, environment, and the audited entity before starting field audit activity. Audit used desk audit techniques for analysis of compiled data and review of permanent files/record. Desk Audit greatly facilitated identification of high-risk areas for substantive testing in the field.

d. Audit Impact

On pointation of audit, the management of the Tehsil Municipal Administration Nowshera agreed to conduct physical verification of the government assets. The management also agreed to deposit various Government dues into Government Treasury. Audit stressed upon reconciliation of receipts and expenditure with the respective accounts office to which they agreed.

e. Comments on Internal Control and Internal Audit department

The purpose of internal control system is to ensure effective operation of an organization. It consists of measures employed by the management to achieve objectives, safeguard assets, ensure accuracy, timeliness and reliability of financial and accounting information for decision making.

iv

One of the basic component of Internal Control System, as envisaged under Para 13 of GFR Volume-I, is Internal Audit which was not prevalent in TMA Nowshera. Neither rules for internal audit have been framed nor internal audit report as required was provided to audit.

f. Key audit findings of the report

- i. Non-production of record of Rs 52.361 million was noted in one case¹.
- ii. Internal Control Weaknesses amounting to Rs 38.564 million was noted in twelve cases².

Audit paras for the audit year 2013-14 involving procedural violations including internal control weaknesses and irregularities not considered worth reporting to the PAC were included in Annex-1 (MFDAC).



¹ Para 1.2.1.1

² Paras 1.2.2.1 to 1.2.2.12

g. Recommendations

- i. Disciplinary action needs to be taken for non production of record as well as violation of the rules and regulations in spending the public money.
- ii. Concerted efforts need to be made to recover long outstanding dues.
- iii. All sectors of TMA/District Council need to strengthen internal controls i.e. financial, managerial, operational, administrative and accounting controls etc to ensure that reported lapses are preempted and fair value for money is obtained from public spending.
- iv. Deduction of taxes on supplies and contracts need to be ensured.
- v. Inquiries need to be held to fix responsibility for losses, irregular payments and wasteful expenditure.

vi

SUMMARY TABLES and CHARTS

| | | (Rs | in million) |
|------|--|-----|-------------|
| S.No | Description | No. | Budget |
| 1 | Total Entities (PAO) in Audit Jurisdiction | 01 | 576.129 |
| 2 | Total formations in audit jurisdiction | 01 | 576.129 |
| 3 | Total Entities (PAO) Audited | 01 | 339.164 |
| 4 | Total formations Audited | 01 | 339.164 |
| 5 | Audit and Inspection Reports | 01 | 339.164 |
| 6 | Special Audit Reports | - | - |
| 7 | Performance Audit Reports | - | - |
| 8 | Other Reports | - | - |

Table 1: Audit Work Statistics

Table 2: Audit observation classified by Categories

(Rs in million)

| S.No. | Description | Amount Placed under Audit Observation |
|-------|---|--|
| 1. | Unsound asset management | - |
| 2. | Weak financial management | - |
| 3. | Weak Internal controls relating to financial management | 38.564 |
| 4. | Others | 52.361 |
| | Total | 90.925 |

vii

Table 3: Outcome Statistics

(Rs in million)

| S. No | Description | Expenditure on Acquiring Physical Assets Procurement | Civil Works | Receipts | Others | Total for the year 2012-13 | Total for the year 2011-12 | |
|-------|---|--|----------------|----------|--------|-------------------------------------|-------------------------------------|--|
| 1. | Outlays Audited | 0.757 | 73.018 | 189.339 | 76.050 | 339.164 | 296.367 | |
| 2. | Amount Placed under Audit Observation /Irregularities of Audit | - | 20.526 | 18.038 | 52.361 | 90.925 | 155.237 | |
| 3. | Recoveries Pointed Out at the instance of Audit | - | 21.286 | 10.669 | - | 31.955 | 29.190 | |
| 4. | Recoveries Accepted /Established at the instance of Audit | - | 13.078 | 3.769 | - | 16.847 | 29.190 | |
| 5. | Recoveries Realized at the instance of Audit | - | - | - | - | - | - | |

viii

| | | (Rs in million) |
|-------|--|--|
| S.No. | Description | Amount Placed under Audit Observation |
| 1. | Violation of Rules and regulations, principle of propriety and probity in public operation | - |
| 2. | Reported cases of fraud, embezzlement, thefts and misuse of public resources. | - |
| 3. | Accounting Errors (accounting policy departure from NAM, misclassification, over or understatement of account balances) that are significant but are not material enough to result in the qualification of audit opinions on the financial statements. | - |
| 4. | Quantification of weaknesses of internal control systems. | 21.717 |
| 5. | Recoveries and overpayment, representing cases of establishment overpayment or misappropriations of public monies | 16.847 |
| 6. | Non-production of record | 52.361 |
| 7. | Others, including cases of accidents, negligence etc. | - |
| | Total | 90.925 |

Table 5: Cost-Benefit

| | • | • 1 | • \ |
|-----|----|-----|-------|
| (KS | ın | mıl | lion) |

| S.No. | Description | Amount |
|-------|--|---------|
| 1. | Outlays Audited (items 1 of Table-3) | 339.164 |
| 2. | Expenditure on Audit | 0.518 |
| 3. | Recoveries realized at the instance of Audit | - |
| 4 | Cost-Benefit Ratio | 1:0 |

ix

CHAPTER-1

1.1 Tehsil Municipal Administration Nowshera


1.1.1 Introduction

Tehsil Nowshera is the Tehsil of District Nowshera. Tehsil Municipal Administration Nowshera consists of Tehsil Nazim, Tehsil Naib Nazim and Tehsil Municipal Officer/Administrator. TMA Nowshera comprises two Drawing and Disbursing Officers i.e. Tehsil Municipal Administrator and Tehsil Officer Finance. According to 1998 population census, the population of District Nowshera is 767,903.

| | | | (Rs in million) | | | |
|---------------|---------|-------------|---------------------|--------|--|--|
| 2012-13 | Budget | Expenditure | Excess/ (Saving) | %age | | |
| Salary | 174.322 | 144.261 | (30.061) | 17.244 | | |
| Non-salary | 25.182 | 26.511 | 1.329 | 5.277 | | |
| Developmental | 234.745 | 216.018 | (18.728) | 7.978 | | |
| Total | 434.249 | 386.790 | (47.460) | | | |

1.1.2 Comments on Budget and Accounts (Variance Analysis)

A budget of Rs 434.249 million was allocated against which an expenditure of Rs 386.790 million was incurred by the TMA Nowshera with a saving of Rs 47.460 million during Financial Year 2012-13.



1.1.3 Brief comments on the status of compliance with ZAC / PAC Directives

The audit reports on the accounts of Tehsil Municipal Administration Nowshera, have not yet been discussed in PAC/ZAC.

2

1.2 AUDIT PARAS

1.2.1 Non Production of record

1.2.1.1 Non-Production of record-Rs 52.361 million

According to Section 14 (3) of the Auditor General's (Functions, Powers and Terms and Conditions of Service) Ordinance, 2001 any person or authority hindering the auditorial functions of the Auditor General of Pakistan regarding inspection of accounts shall be subject to disciplinary action under relevant Efficiency and Discipline Rules, applicable to such person.

Tehsil Municipal Officer/ Chief Coordination Officer, Nowshera incurred an expenditure of Rs 52,361,081 on pension payments, women welfare programme, death claims of deceased employees, incentive award and developmental work under People Work Programme-II (PWP-II) in PK 15, during 2012-13. However, record was not produced to audit. Moreover record as per following details was also not produced to audit despite repeated requests on 06-01-2014, 07-01-2014, 09-01-2014, 13-01-2014 and 15-01-2014.

- 1. Record of appointments made during the year
- 2. Promotion/up gradation of employees.
- 3. Personal files/Service Books of PUGF and non PUGF staff.
- 4. Record relating advances to employees.
- 5. Road roller and building machinery record.
- 6. Townships, colonies and housing schemes in district Nowshera.
- 7. TMA properties, land, shops etc.
- 8. Detail of compliance with DAC decisions/action on previous years audit paras.
- Letter No.A/O/6411 dated 30-10-2012, Subject "Embezzlement of CCB fund".
- 10. Letter No.771 dated 31-05-2013, Subject "Retrieval of vehicles and staff from VVIPs and Chairman DDAC".
- 11. Investment record and profit earned thereon.
- 12. Record relating towers of various mobile companies at District Nowshera
- 13. Map fee record.

Audit observed that due to non availability of record, authenticity of expenditure remained unverified.

When reported in January 2014, management replied that the record would be produced to audit within a week. However, record was not produced till finalization of this report in November 2014.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends fixing of responsibility for non production of record and disciplinary action against the person(s) at fault.

AP 112/2012-13

1.2.2 Internal Control Weaknesses

1.2.2.1 Non-recovery of water user charges–Rs 3.175 million

According to Para-54 (m) of local Government Ordinance, 2001 "functions and powers of the Tehsil Municipal Administration shall be to collect approved taxes, cess, user fees, rates, rents, tolls, charges, fines and penalties".

Tehsil Municipal Officer/ Chief Coordination Officer, Nowshera did not recover water user charges amounting to Rs 3,175,090 outstanding against 2974 consumers during 2012-13 till the date of audit. Detail as under:

| | | | | | | (| (Amount in Rs) |
|-----------|--------------------------------------|----------------|------|--------|--|--------------------|-----------------------|
| S. No. | Co-unit | No of Users | Rate | Months | Amount required to be recovered | Actual Recovery | Outstanding amount |
| 1 | Jehangira (commercial) | 73 | 200 | | 175,200 | 394,550 | 198,250 |
| 2 | Jehangira (domestic) | 232 | | | 417,600 | | |
| 2 | Akora Khattak (domestic) | 586 | | | 1,054,800 | 604,300 | 450,500 |
| 3 | Nowshera city(domestic) | 844 | 150 | 12 | 1,519,200 | 242,260 | 1,276,940 |
| 4 | Pabbi(domestic) | 20 | | | 36,000 | 12,350 | 23,650 |
| 5 | Amangarh and Khat Kelly(domestic) | 1219 | | | 2,194,200 | 968,450 | 1,225,750 |
| | Total | 2974 | | | 5,397,000 | 2,221,910 | 3,175,090 |

Audit observed that non recovery of outstanding amount occurred due to weak internal controls, which resulted in loss to Government.

When reported in January 2014, management replied that the matter would be taken with the CMOs, MC Nowshera, Akora, Jahangira and Pabbi. The reply was not convincing and outstanding amount was required to be recovered.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends recovery of water user charges and action against the person(s) at fault besides disconnections of the defaulters' water supply under intimation to audit.

AP 100/2012-13

1.2.2.2 Non-recovery of arrears of contracts–Rs 6.357 million

According to clause-V (a) of Model Terms and Condition for the contract issued by LG & RDD vide No AO-II/LCB/6-11/2012 dated 06-04-2012, the successful bidder shall deposit 15% of the value of the contact in advance which will be adjusted by the council in last/final installment of the contact. The first installment shall be paid by the end of July, 2013 and rest of the installments on last date of the month, to which it relates.

Tehsil Municipal Officer/ Chief Coordination Officer, Nowshera awarded various contracts to contractors during 2012-13. Audit observed that an amount of Rs 6,357,096 was outstanding against the contractors till the date of audit i.e 30.01.2013. Detail at annex-3.

Audit observed that non recovery of Government receipts occurred due to weak internal controls, which resulted in loss to Government.

When reported in January 2014, management replied that after verification of record responsibility would be fixed against the responsible officers/officials. However no progress was intimated till finalization of this report in November 2014.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends recovery and action against the person(s) at fault under intimation to audit.

AP 102/2012-13

1.2.2.3 Loss of Rs 0.543 million due to delay in award of contract

According to Para-(ii) of model terms and conditions for contracts 2012-13 notified by LG &RDD vide No.AO-II/LCB/6-11/2012 dated 06-0402012 "The local council shall fix different dates in one advertisement for auctioning the contract of local taxes. If no resonable bid is offered then another advertisement be got published in the renowned and widely circulated newspapers through information department at least seven clear working days

before the date fixed for auction of the contract. The same practice shall continue till 15% or more reasonable bid is achieved.

The Tehsil Municipal Officer/ Chief Coordination Officer, Nowshera auctioned a contract "collection of 2% transfer of property tax" during the Financial Year 2012-13. The highest bid amounting to Rs 32,000,000 was offered by a contractor Mr. Sajid Gul which was 21.26% higher than previous year average bid as per local office letter no. 4693/TMA/NSR dated 12-06-2012. However, instead of accepting the highest reasonable bid, the contract was executed departmentally for a period of two months (July-August, 2012) and an amount of Rs 2,956,652 was collected. Later on the contract was re-auctioned and awarded to the same contractor for the period of 10 months for Rs 28,500,000. Hence TMA was put into loss of Rs 543,348 as detailed below:

| Highest Bid for 12 months | Amount Collected Departmentally for two months | Highest bid for ten months (Rs) | Total collection (2+3) | Total loss (1-4) |
|------------------------------|--|--|------------------------------|---------------------|
| (R s) | (R s) | | (R s) | (Rs) |
| (1) | (2) | (3) | (4) | (6) |
| 32,000,000 | 2,956,652 | 28,500,000 | 31,456,652 | 543,348 |

Audit observed that loss occurred due to weak financial management.

When reported in January 2014, management replied that the contract was submitted to Local Council Board for approval which was not approved with the direction to re-auction. The contract was re-auctioned and awarded for 28,500,000. Reply was not convincing as Government was put to loss which needs to be recovered from person (s) at fault.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends recovery of loss and action against the person(s) at fault.

AP 103/2012-13

1.2.2.4 Non-crediting of income tax–Rs 11.277 million

According to Treasury Rule 7 (i), all the money received by or tendered to Government officers on account of the revenue shall without undue delay be paid in full into a treasury.

Tehsil Municipal Officer/Chief Coordination Officer, Nowshera executed 309 developmental schemes during 2012-13 and income tax of Rs 11,277,349 was deducted from project leaders in the contractor bills but no proof was available in the local office about crediting the amount into Government Treasury. Detail at annex-4.

Audit observed that non crediting of income tax occurred due to weak internal controls, which resulted in loss to Government.

When reported in January 2014, management replied that the concerned office (AO/DCO) would be approached for production of record. Reply was not convincing as the amount should have been credited into Government Treasury under intimation to audit.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends immediate crediting the income tax amount into Government treasury and action against the person(s)at fault.

AP 109/2012-13

1.2.2.5 Overpayment due to allowing higher rate-Rs 4.345 million

According to CSR 2009 Item No. 16-22, the rate of supply and spreading of shingle on road surface including compaction is Rs $368.00/M^3$ as per chapter 16 of Roads and Bridges.

Tehsil Municipal Officer/Chief Coordination Officer Nowshera overpaid Rs 4.345 million under CMD 2012-13 in an item of work "supply and spreading of shingle on roads and streets" @ Rs 634.02/M³ in various works of "Construction of shingle Roads" instead of admissible rate of Rs 368.00/M³

which resulted in loss of Rs 4,344,668 to the public exchequer as per detail at annex-5.

Audit observed that overpayment occurred due to weak internal control, which resulted in loss to Government.

When reported in January 2014, management stated that rate Rs 634.02 was given compacted as pitrun gravel as per CSR item code (16-03-a) 2009, not provide shingle for which the rate of 368.00 was only for shingle. The reply was not convincing as there was no evidence of compaction which was prerequisite for pitrun gravel which indicated that only shingle was utilized and payment made for gravel.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends recovery of overpayment and action against the person(s) at fault.

AP 110/2012-13

1.2.2.6 Non-recovery of 25% advance to Project leaders–Rs 1.00 million and non imposition of penalty-Rs 0.400 million

Para 23 of GFR Vol-I states that every Government officer is personally responsible for any loss sustained by Government through fraud or negligence either on his part or on the part of his subordinate staff.

According to Clause 2 of the Contract Agreement penalty of 1% per day up to maximum of 10% of the tender cost should be imposed for delay in completion of work.

Tehsil Municipal Officer/ Chief Coordination Officer, Nowshera paid Rs 1,000,000 to various project leaders as 25% advance funded under Tammere Kyber Pakhtunkhwa Programme for schemes identified by Miss. Shazia Tehmas (MPA). The schemes were neither executed by the project leaders nor advances surrendered to Government. Moreover, penalty amounting to Rs 400,000 was also not recovered from project leaders. Detail at annex-6.

Audit observed that advance payment and non imposition of penalty occurred due to weak internal control, which resulted in loss to Government.

When reported in January 2014, management stated that physically the work on site had been completed but due to lapse of fund final bills were pending. Now the fund has been released, final bills would be submitted for payment very soon. Reply was not convincing as the work was not completed according to relevant record.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends recovery of advances and penalty and action against the person(s) at fault.

AP 111/2012-13

1.2.2.7 Non Recovery of Scrutiny Fee from Housing Societies executed without NOC–Rs 2.160 Million

According to chapter-2 and para 3 (2) of Local Government site Development schemes rules notified vide no.SO(PRC)LG/4-30/2004 dated 08-10-2005, scrutiny fee from housing societies/ colonies shall be charged @ Rs 500 Kanal. NOC from the provincial Government is also required.

Tehsil Municipal Officer/Chief Coordination Officer Nowshera allowed various housing schemes in district Nowshera without obtaining NOC from the Provincial Government. Moreover, scrutiny fee at the rate of Rs 500 per kanal was also not recovered from the owners of various housing societies /townships / colonies during 2012-13 which resulted into loss of Rs 2,016,040 to the public exchequer. Furthermore, Scrutiny Fee from Khattak City and Shaheen Educational City Azakhel was not received and no land was reserved for public offices in the townships. Detail at annex-7.

Audit observed that non recovery of Government dues occurred due to weak internal control, which resulted in loss to Government.

When reported in January 2014, the management replied that result would be shown to audit after consultation of record. However no progress was intimated to audit till finalization of this report.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends recovery and action against the person(s) at fault.

AP 115/2012-13

1.2.2.8 Non-crediting of Professional Tax–Rs 1.183 million and DPR fund-Rs 0.618 million

(i) According to ETO-IV Excise and Taxation Peshawar letter No 910/ETOIV dated 05.08.11 Professional tax is recoverable at the prescribed rates from contractors

(ii)According to Section-II of the "Disabled Persons (Employment and Rehabilitation) Ordinance 1981 and Khyber Pakhtukhwa Disabled Persons (Employment and Rehabilitation Rules, 1991), it is the legal responsibility of all Principals Officers to deduct Rs 2,000 (Two thousand) from the bills/payments to be made to contractors/firms who have completed business of one million and above in a Financial Year.

Tehsil Municipal Officer/Chief Coordination Officer, Nowshera deducted Rs 618,000 as DPR fund and Rs 1,183,200 as professional tax from various project leaders for the schemes executed during 2012-13, however, no relevant record was available in the local office regarding further depositing the amount to quarter concerned. Detail at annex-8.

Audit observed that non deposit of Government dues indicated weak internal controls, which resulted in loss to Government.

When reported in January 2014, management stated that the concerned office (AO/DCO) would be approached for production of record and intimated to audit accordingly. However, no progress was intimated to audit till finalization of this report.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends depositing of professional tax, DPR fund and action against the person(s) at fault.

AP 116/2012-13

1.2.2.9 Non recovery of advance income tax–Rs 5.209 million

According to section-236 (A) of the Income Tax Ordinance, 2001, advance income tax @ 5% is collectable on the bid money of auction of Government property of goods.

Tehsil Municipal Officer/Chief Coordination Officer, Nowshera auctioned and awarded various contracts amounting to Rs 104,191,590 to contractors during 2012-13. However, advance income tax amounting to Rs 5,209,580 was neither recovered from contractors. Detail at annex-9.

Audit observed that non recovery of Government dues indicated weak internal controls, which resulted in loss to Government.

When reported in January 2014, the management replied that after verification of record the detail reply would be furnished to audit. However, no progress was shown to audit till finalization of this report.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends recovery of advance income tax and action against the person(s) at fault.

AP 118/2012-13

1.2.2.10 Loss due to unauthorized payment in Pit Run Gravel-Rs 1.357 million

According to CSR 2012 Item Code (16-22) the rate of "S/S shingle on road surface including compaction" is Rs 561.900/ M^3 and Item Code (16-03-a) provides the rate of Rs 944.550/ M^3 for "Granular Sub Base Using Pit Run Gravel" in chapter 16 of Roads and Bridges.

Tehsil Municipal Officer/Chief Coordination Officer Nowshera unauthorizedly paid the incorrect rate of Rs 944.550/M³ for "Granular Sub Base Using Pit Run Gravel" under PWP-II 2012-13 for filling in street pavements in various works, instead of approved item of "supplying and spreading shingle filling", in PC-I and Technical Sanction, which resulted in loss of Rs 1,356,602 to the public exchequer. It is worth-mentioning here that the sub base is used for Double Surface Treatment (DST), Triple Surface Treatment (TST) or in Premix Roads but not justified in street pavements . Detail at annex-10.

Audit observed that irregularity occurred due to weak internal control, which resulted in loss to Government.

When reported in January 2014, management stated that the rate of 944.55 was given for pitrun gravels as per work done and site requirement and not for shingle. Reply was not convincing as shingle was approved in PC-I and pit run gravel was not justified in street pavement.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends recovery of loss from concerned and action against the person(s) at fault.

AP 122/2012-13

1.2.2.11 Overpayment due to allowing wrong rates-Rs 0.346 million

According to CSR 2009 rate for item No.16-07 "Bitumenous tack coat" is Rs $35.800/M^2$.

Chief Coordination Officer/Tehsil Municipal Officer, Nowshera overpaid Rs 346,219 during 2012-13 due to allowing high rate of "Bitumenous Prime Coat" of Rs $79.490/M^2$ instead of admissible rate of "Bitumenous tack coat" Rs $35.80/M^2$ executed on site and approved in PC-I. Detail at annex-11.

Audit observed that overpayment occurred due to weak internal control, which resulted in loss to Government.

When reported in January 2014, management stated that detail reply would be furnished after consultation of record, however, no progress was intimated to audit till finalization of this report in November 2014.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends recovery of amount besides action against the person(s) at fault.

AP 106 /2012-13

1.2.2.12 Non recovery of salary-Rs 52.361 million

According to Clause 21 of contract agreement "the successful bidder of 2% Property Tax contract will deposit the pay and allowances of employees of TMA attached with contractors into TMA account".

Tehsil Municipal Officer, Nowshera paid Rs 594,044 out of TMA budget to three employees of TMA during 2012-13 who were attached with the contractor of "2% property tax" for the collection of tax. The employees had worked for the contractor and he was bound to deposit the salary into TMA fund.

Audit observed that non recovery of staff salary occurred due to weak internal controls, which resulted in loss to Government.

When reported in January 2014, management stated that amount would be recovered from contractor within a week time. However no progress was intimated till finalization of this report in November 2014.

Request for convening of DAC meeting was made on 11-02-2014. DAC meeting was not convened till finalization of this Report.

Audit recommends recovery of amount and action against the person(s) at fault.

AP 104/2012-13

ANNEXURE

Annex-1

Detail of MFDAC Paras

| | | | (Amount in Rs) |
|-------|-------|--|-----------------|
| S. No | AP No | Caption | Amount |
| 1 | 98 | Non-recovery of arrears of property tax fee | 4,831,742 |
| 2 | 99 | Loss to Government due to irregular awarding of contract | 14,600,848 |
| 3 | 101 | Irregular award of contract | 4,677,000 |
| 4 | 105 | Non depositing of withholding tax | 731,305 |
| 5 | 107 | Overpayment due to allowing higher rate in Earth Filling | 2,150,581 |
| 6 | 108 | Overpayment due to allowing higher rate–Rs 0.852 million | 852,233 |
| 7 | 113 | Unauthorized expenditure on POL | 206,932 |
| 8 | 114 | Missing of two vehicle | 1,500,000 |
| 9 | 117 | Non-recovery of 1% penalty on arrears | 20,113,808 |
| 10 | 119 | Loss to Government due to mismanagement of contract | 3,388,924 |
| 11 | 120 | Loss to Government due to award of contracts on less amount | 1,136,490 |
| 12 | 121 | Loss to Government due less collection and non forfeiture of earnest money | 415,000 |
| 13 | 123 | Un-authentic payment on CSR- 1999 | 1,00,000 |
| 14 | 124 | Loss to Government due to payment of extra item | 306,943 |
| 15 | 125 | Unauthorized payment | 200,000 |

Annex-2

Audit Impact Summary

| S.No | Rules/System/Procedure | Audit Impact |
|------|---|--|
| 1 | According to GFR, physical verification of store/assets should be carried out once in a year. | Increase probability for safeguarding the Government assets and stock |
| 2 | According to Financial and Treasury rules all dues of the government should be correctly and promptly assessed, collected and paid into Government Treasury. | Increase in revenue collection on account of Government dues |
| 3 | According to GFR, receipts and expenditure should be reconciled. | To ensure that the departmental accounts are sufficiently accurate to render possible and efficient Departmental control of expenditure and receipts. |

Non recovery of arrears of contracts

| | (Amount in Rs) | | | | |
|------|--|----------------------|-----------------------|--|--|
| S.No | Name of Contract | Name of Contractor | Amount Outstanding | | |
| 1 | Sand, Shingle, Bajri at District Nowshera | Mr. Syed Jahan Shah | 4,288,924 | | |
| 2 | Parking Fee Pabbi | Mr. Shawkat Saeed | 262,100 | | |
| 3 | Parking Fee Muhajir Bazar Jalozai | Mr. Falak Niaz | 2,684 | | |
| 4 | Suzuki/Dotson Stand chirat road Pabbi | Mr. Haji Nazar Baz | 142,750 | | |
| 5 | Suzuki/Dotson Stand near CO unit Pabbi | Mr. Haji Nazar Baz | 87,300 | | |
| 6 | Suzuki/Dotson Stand Pabbi to Amankot | Mr. Shawkat Saeed | 22,900 | | |
| 7 | Liecence Fee Pabbi | Mr. Siraj Muhammad | 42,000 | | |
| 8 | Tehbazari Fee Pabbi | Mr. Mian Aziz ul Haq | 34,100 | | |
| 9 | Public Litrine near CO unit Pabbi | Mr. Abdul Ali Khan | 61,474 | | |
| 10 | Service tax Askari cement Nizampor | Mr. Nisar Saeed | 1,280,000 | | |
| 11 | Chinchi stand Nowshera | Mr. Riaz hussain | 26,590 | | |
| 12 | Tehbazari fee jahangira | Mr. Siraj Khan | 17,134 | | |
| 13 | Weekly tehbazari fee Khair Abad | Mr. Shawkat Saeed | 74,640 | | |
| 14 | Bakra mela jahangira | Mr. Siraj Muhammad | 14,500 | | |
| | | Total | 6,357,096 | | |

Annex-4 DP # 1.2.2.4

| | | 1011-01-01 | ning of fi | Icome Tax | (Amoi | unt in Rs) |
|----------|--------------------------------|--|---------------------------|-------------|-------------|---------------------------|
| S. No | Source of Funding | Name of MPA/MNA | Total no of schemes | E/Cost | Expenditure | 6% Income Tax (Rs) |
| 1 | CM Directives | Mr. Shahid Khattak | 26 | 20,000,000 | 19834048 | 1,190,043 |
| 2 | CM Directives | Mr. Liaqat Ali Khan shabab mpa pf-14 | 76 | 40000000 | 38333013 | 2,299,981 |
| 3 | ТКРР | Mr. Liaqat Ali Khan shabab mpa pf-14 | 20 | 20000000 | 18990437 | 1,139,426 |
| 4 | Tobacco development cess | Mr. Liaqat Ali Khan shabab mpa pf-14 | 5 | 2858000 | 2681125 | 160,867 |
| 5 | PWP-II | Mr. Liaqat Ali Khan shabab mpa pf-14 | 20 | 20,000,000 | 19,953,000 | 1,197,180 |
| 6 | ТКРР | Mr. Pervez Ahmad Khan MPA PF-16 | 21 | 20000000 | 19335695 | 1,160,142 |
| 7 | CMD | Mr. Pervez Ahmad Khan MPA PF-16 | 45 | 40000000 | 39614658 | 2,376,879 |
| 4 | Tobacco development cess | Mr. Pervez Ahmad Khan MPA PF-16 | 7 | 4800000 | 4320200 | 259,212 |
| 5 | ТКРР | Mr. Pervez Khan Khattak MPA PF- 13 | 79 | 20000000 | 19769944 | 1,186,197 |
| 6 | ТКРР | Shazia Tehmas MPA (Reserved Seat) | 10 | 10,000,000 | 5123702 | 307,422 |
| 0 | | otal | 309 | 197,658,000 | 187,955,822 | 11,277,349 |

Non-crediting of Income Tax

Annex-5 DP # 1.2.2.5

Overpayment due to allowing higher rate

| (Amo | | | | | | |
|-------------------|---------------------------------|--------------|--------------------|------------|-------------|-------------|
| Project Leader | Work Name | Paid Rate | Admissible Rate | Difference | Qty (M3) | Overpayment |
| Naveed | Construction of Shingle Road | 634.02 | 368.00 | 266.02 | 1345.30 | 357,877 |
| Lal Muhammad | Construction of Shingle Road | 634.02 | 368.00 | 266.02 | 1321.10 | 351,439 |
| Gul Muhammad | Construction of Shingle Road | 634.02 | 368.00 | 266.02 | 1334.55 | 355,017 |
| Darwaish | Construction of Shingle Road | 634.02 | 368.00 | 266.02 | 147.74 | 39,302 |
| Said Muhammad | Construction of Shingle Road | 634.02 | 368.00 | 266.02 | 1318.58 | 350,769 |
| Saleem Khan | Construction of Shingle Road | 634.02 | 368.00 | 266.02 | 1320.32 | 351,232 |
| Wahid Khan | Construction of Shingle Road | 634.02 | 368.00 | 266.02 | 1319.74 | 351,077 |
| GhulamSarwar | Construction of Shingle Road | 634.02 | 368.00 | 266.02 | 1325.84 | 352,700 |
| MirzaZafar Ali | Construction of Shingle Road | 634.02 | 368.00 | 266.02 | 1320.13 | 351,181 |
| Muhammad Baz | Pavement of Streets | 634.02 | 368.00 | 266.02 | 252.69 | 67,221 |
| GhulamFarooq | Pavement of Streets | 634.02 | 368.00 | 266.02 | 109.00 | 28,996 |
| ZiaratGul | Pavement of Streets | 634.02 | 368.00 | 266.02 | 257.50 | 68,500 |
| Israrullah | Pavement of Streets | 634.02 | 368.00 | 266.02 | 118.17 | 31,436 |
| GulNabi | Pavement of Streets | 634.02 | 368.00 | 266.02 | 521.12 | 138,628 |
| Behram | Pavement of Streets | 634.02 | 368.00 | 266.02 | 246.70 | 65,627 |
| Shahinshah | Pavement of st | 634.02 | 368.00 | 266.02 | 1351.61 | 359,555 |
| | | | | | Total : | 3,620,557 |
| | | | | Add 20% | premium | 724,111 |
| | | | | | G. Total | 4,344,668 |

| | | | | (Amoun | t in Rs) |
|-------|---------------------|----------------------------|-----------|----------------------------|----------------|
| S.No | Name of P/Leader | Cheque No and date | E.Cost | 25% Advance released | 10% Panelty |
| 1 | Faizul Amin | SDA No. 230122, 22-02-2013 | 1,000,000 | 250,000 | 100,000 |
| 2 | Attaullah | SDA No. 230120, 22-02-2013 | 1,000,000 | 250,000 | 100,000 |
| 3 | Faizul Amin | SDA No. 230121, 22-02-2013 | 1,000,000 | 250,000 | 100,000 |
| 4 | Haider Ali | SDA No. 230125, 22-02-2013 | 1,000,000 | 250,000 | 100,000 |
| Total | | I | 4,000,000 | 1,000,000 | 400,000 |

Non recovery of 25% advance to project leaders

Annex-7 DP # 1.2.2.7

| | | | | 、 、 | mount in Rs |
|------|---|----------------------------|--------------------------------------|---------------------------------------|-----------------------------|
| S.No | Housing Scheme | Name of Developer | Total Area of Schemes in Kanal | Scrutiny Fee @ Rs 500 per Kanal | Outstanding Amount in Rs |
| 1 | Muslim Educational City AzaKhelBala | Haji Muhammad Aslam | 940.76 | 500 | 470,380 |
| 2 | CheratVallyNowshera | Mr. Shah Saud | 870 | 500 | 435,000 |
| 3 | Khyber Garden Nowshera | Shah Faisal Afridi | 296.32 | 500 | 148,160 |
| 4 | Khyber Motorway Garden Nowshera | Wali Muhammad Khan | 320 | 500 | 160,000 |
| 5 | Paradise City Phase-I Nowshera | JehanAlam | 968 | 500 | 484,000 |
| 6 | Sher Shah Sori Motorway Town Nowshera | Inayat Ur Rehman | 318 | 500 | 159,000 |
| 7 | Khushal Garden Nowshera | Muhammad Dawood Khan | 319 | 500 | 159,500 |
| | | Total | • | • | 2,016,040 |

Non recovery of scrutiny fee from housing societies

Annex-8 DP # 1.2.2.8

| | Detail of Non deduction of Profess | (Amount in Rs) | | | | | |
|----|--|------------------|--------------------|-------|-----------|--|--|
| S# | Name of Scheme | Approved Cost | Upto date Expdr | DPR | Proff tax | | |
| 1 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts at Diyar Khan Kaka Kheski Bala | 600,000 | 595,200 | 2,000 | 4,000 | | |
| 2 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts at Ajun KaKa Kheshki Bala | 240,000 | 238,080 | 2,000 | 3,600 | | |
| 3 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts From H/O Nawab kaka to Main Road Kheshki Bala | 180,000 | 178,560 | 2,000 | 3,600 | | |
| 4 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts at Mir Bahader Kheshki Bala | 120,000 | 72,650 | 2,000 | 3,600 | | |
| 5 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts at Kocha Rooh-Ul-Amin Kheshki Bala | 300,000 | 297,600 | 2,000 | 3,600 | | |
| 6 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts at Musafar KaKa Kheshki Bala | 300,000 | 297,600 | 2,000 | 3,600 | | |
| 7 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts at Fazal Tawab Kaka Kheshki Bala | 120,000 | 119,040 | 2,000 | 3,600 | | |
| 8 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts at Misal Khan Koroona Kheshki Bala | 270,000 | 267,840 | 2,000 | 3,600 | | |
| 9 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts From H/O Sartaj to Kheshki Road Kheshki bala | 640,000 | 634,880 | 2,000 | 4,000 | | |
| 10 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts at Kheshki Bala | 120,000 | 119,040 | 2,000 | 3,600 | | |
| 11 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts at Said Jan KaKa Kheshki Bala | 260,000 | 240,356 | 2,000 | 3,600 | | |
| 12 | Construction of Black Topping Road at Schriy Koroona Kheshki Bala | 860,000 | 827,662 | 2,000 | 4,000 | | |
| 13 | Construction of Black Topping Road and Drain at From Malik Aman, Shahid Khan Shopkeper to Kheshki road, Kheshki Bala | 690,000 | 655,474 | 2,000 | 4,000 | | |
| 14 | Construction of Madrassa at Norung Lali Khel Kheshki bala | 1,000,000 | 992,000 | 2,000 | 4,000 | | |
| 15 | Construction of Mazar Abdullah Ustad at Nowshera Kalan. | 700,000 | 425,361 | 2,000 | 3,600 | | |
| 16 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts Hassan Gul House to Wajid Gul House Kheshki Payan | 670,000 | 664,640 | 2,000 | 4,000 | | |
| 17 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts Kocha Hazrat Shah Branch Machine koroona U/C Kheshki Payan | 395,000 | 391,840 | 2,000 | 3,600 | | |
| 18 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts Kocha Sahib Machine Koroona U/C Kheshki Payan | 180,000 | 178,560 | 2,000 | 3,600 | | |
| 19 | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts of Kocha Mukamil Shah Machine Koroona Kheshki Payan. | 560,000 | 555,520 | 2,000 | 4,000 | | |

Detail of Non deduction of Professional Tax and DPR

| | | 1 | | | 1 |
|----|--|-----------------|-----------|-------|-------|
| | Pavement of Street and Construction of Drain, | | | | |
| 20 | R/Wall, Pipe culverts at Kocha Toufiq Machine | COO 0000 | C1 7 0.40 | 2 000 | 4.000 |
| 20 | Koroona U/C Kheshki Payan | 620,000 | 615,040 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| 21 | R/Wall, Pipe culverts Kocha Taj Machine Koroona | 250.000 | 000.044 | 2 000 | 2 600 |
| 21 | U/C Kheshki Payan | 250,000 | 232,344 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts Kocha Essa Khan Machine | 100 000 | - | 2 000 | 0.000 |
| 22 | Koroona U/C Kheshki Payan | 120,000 | 71,235 | 2,000 | 3,600 |
| | Construction of Black Top Road Madrassa to | | | | |
| | Darwaza Bacha Khan Machine Koroona U/C | 707 000 | 767 105 | 2 000 | 4.000 |
| 23 | Kheshki Payan | 797,800 | 767,135 | 2,000 | 4,000 |
| | Construction of Black Top Road Madrassa road to | | | | |
| 24 | Amir Machine Koroona U/C Kheshki Payan | 795,000 | 788,640 | 2,000 | 4,000 |
| | Shingle Filling at Village Toordher | T | Т | | |
| 25 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Construction of BTR Road from Khalid Hujra to | | | | |
| 26 | Shamilat Mosque at Toor dher U/C Gandheri | 425,000 | 264,878 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts at Sawal Colony U/C Kabul | | | | |
| 27 | River | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Earth Filling in Zareen Abad U/C Nawan Killi | | | | |
| 28 | | 1,000,000 | 964,424 | 2,000 | 4,000 |
| | construction of Drain at Zareen Abad U/C Nawan | | | | |
| 29 | Killi | 404,500 | 378,916 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| 30 | R/Wall, Pipe culverts at railway station nowshera | 1,000,000 | 964,876 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| 31 | R/Wall, Pipe culverts at railway Station Nowshera | 932,700 | 925,238 | 2,000 | 4,000 |
| | Construction of Room and verada at nadeem | | | | |
| 32 | kheshki payan | 300,000 | 297,600 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | T | Т | | |
| 33 | R/Wall, Pipe culverts Gulshan abad amangarh | 650,000 | 644,800 | 2,000 | 3,600 |
| | Construction of Bilal Masjid at Gulshan abad | T | Т | | |
| 34 | Amangarh | 235,000 | 233,120 | 2,000 | 3,600 |
| | Construction of RCC roof at Madrassa Kheshki | T | Т | | |
| 35 | | 235,000 | 233,120 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | T | Т | | |
| | R/Wall, Pipe culverts from Daud Baba house to | | | | |
| 36 | Yousaf House Amangarh | 133,000 | 131,936 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | T | Т | | |
| 37 | R/Wall, Pipe culverts at Lisan Kaka Amangarh | 205,000 | 203,360 | 2,000 | 3,600 |
| | Pavement of street and Construction of Side Wall | | | | |
| 38 | from H/O Sajjad to H/O alam Khan Amangarh | 228,000 | 208,305 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | T | Т | | |
| | R/Wall, Pipe culverts from Gul Sher Shopkeeper to | | | | |
| 39 | H/Oabdul Rehman Amangarh | 85,000 | 47,269 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| 40 | R/Wall, Pipe culverts at Amangarh | 205,000 | 203,360 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts from Ishaq Shopkeeper to | | | | |
| 41 | Shahzad House amangarh | 164,000 | 152,366 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | T | Т | | |
| | R/Wall, Pipe culverts from H/O Azeem Swati To | | | | |
| 42 | H/O Daud baba Amangarh | 210,000 | 208,320 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | T | Т | | |
| | R/Wall, Pipe culverts from H/O Said Alam to Hujar | | | | |
| 43 | Haji Mir Rehman Amangarh | 533,000 | 528,736 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, R/Wall, Pipe culverts from H/O Said Alam to Hujar | | | | |
| 45 | naji wir Kenman Amangarn | 533,000 | 528,/30 | 2,000 | 4,000 |

| | Pavement of Street and Construction of Drain, | | | | |
|-----|---|---------|---------------------|-------|---------|
| | R/Wall, Pipe culverts at Baaz Gul Street Gul Jan | | | | |
| 44 | House Amangarh | 262,000 | 259,904 | 2,000 | 3,600 |
| | Construction of Community Hall at amangarh | | | | |
| 45 | Phase -II | 960,000 | 952,320 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts at Mohallah Walid Zaman | | | | |
| 46 | Near Custam Office Amangar | 240,000 | 238,080 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts at iqbal Hussain Mohallah, | | | | |
| 47 | Khattak Colony Amangarh | 525,000 | 520,800 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts at Sarwar Bacha and Khalid | | | | |
| 48 | Akbar Khattak Amangarh | 340,000 | 337,280 | 2,000 | 3,600 |
| | Construction of Balance work at Madrassa Zia-ul- | | | | |
| 49 | uloom Amangarh | 500,000 | 496,000 | 2,000 | 3,600 |
| | Construction of RCC roof and PC Plaster at | , | , | , | , |
| 50 | Communitee Hall at Nawan Killi | 400,000 | 396,800 | 2,000 | 3,600 |
| 20 | Pavement of Street and Construction of Drain, | .00,000 | 270,000 | 2,000 | 2,000 |
| | R/Wall, Pipe culverts from Liaqat to Muhammad | | | | |
| 51 | amin at Kheshki Payan | 150,000 | 89,679 | 2.000 | 3,600 |
| 51 | Pavement of Street and Construction of Drain, | 150,000 | 07,077 | 2,000 | 5,000 |
| | R/Wall, Pipe culverts at New nehar to Muhammad | | | | |
| 52 | amin, Sherzamin Koroona Kheshki Payan Phase-II | 250,000 | 228 228 | 2,000 | 3,600 |
| 32 | Pavement of Street and Construction of Drain. | 230,000 | 228,338 | 2,000 | 3,000 |
| | | | | | |
| 52 | R/Wall, Pipe culverts Mera at Kocha Bakht ali and | 000 000 | 000 000 | 2 000 | 4 000 |
| 53 | Noor Muhammad Marjan ali Kheshki Payan | 900,000 | 892,800 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| ~ 1 | R/Wall, Pipe culverts at Kocha Nisar Kheshki | 500.000 | 10 6 000 | 2 000 | 2 (00 |
| 54 | Payan | 500,000 | 496,000 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| ~~ | R/Wall, Pipe culverts Khalil-Ur-Rehman Koroona | | T (2, 0, 10) | 2 000 | 4 0 0 0 |
| 55 | (Farzind ali) Kheshki bala | 770,000 | 763,840 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts Khalil-Ur-Rehman Koroona | | | | |
| 56 | (Sher Nahid) Kheshki bala | 200,000 | 198,400 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts Khalil-Ur-Rehman Koroona | | | | |
| 57 | (Zaheer Gul) Kheshki bala | 600,000 | 595,200 | 2,000 | 4,000 |
| | Construction of Mosque at Misal Khan Koroona | | | | |
| 58 | Kalanjer U/C Gandheri | 350,000 | 347,200 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts Khalil-Ur-Rehman Koroona | | | | |
| 59 | (Firdous Khan) Kheshki bala | 500,000 | 496,000 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts Khalil-Ur-Rehman Koroona | | | | |
| 60 | (Dost Muhammad) Kheshki bala | 480,000 | 476,160 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | · |
| | R/Wall, Pipe culverts Khalil-Ur-Rehman Koroona | | | | |
| 61 | (haji Tilawat Khan) Kheshki bala | 480,000 | 476,160 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain. | - / | , | 7 | , |
| | R/Wall, Pipe culverts Khalil-Ur-Rehman Koroona | | | | |
| 62 | (sher wali) Kheshki bala | 400,000 | 396,800 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | , | 2, 3,000 | 2,000 | 2,000 |
| | R/Wall, Pipe culverts Khalil-Ur-Rehman Koroona | | | | |
| 63 | (Akbar Ali) Kheshki bala | 260,000 | 246,396 | 2,000 | 3,600 |
| 55 | Pavement of Street and Construction of Drain, | 200,000 | 210,570 | 2,000 | 5,000 |
| | R/Wall, Pipe culverts Khalil-Ur-Rehman Koroona | | | | |
| | (Rafee Ullah) Kheshki bala | 800,000 | 793,600 | 2,000 | 4,000 |
| 64 | | | | | |

| | Pavement of Street and Construction of Drain, | | | | |
|----|---|-----------|---|-------|---------|
| | R/Wall, Pipe culverts at Subat Koroona Kalanger | | | | |
| 65 | Kheshki Phase-II | 1,000,000 | 962,280 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| 66 | R/Wall, Pipe culverts at Kalanger Kheshki | 1,000,000 | 975,261 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts at Labour Colony Zar Ali | | | | |
| 67 | Koroona amangarh | 250,000 | 234,589 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| 68 | R/Wall, Pipe culverts at Maqbool Abad Amangarh | 650,000 | 644,800 | 2,000 | 4,000 |
| | Construction of Madrassa (Balance Work) at C/O | | | | |
| 69 | Pir Saleem Kheshki Bala | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts at Kocha Sardar Ali Meta | | | | |
| 70 | Khel Kheshki Payan. | 600,000 | 569,520 | 2,000 | 4,000 |
| | Installation of Hand Pump/Pressure Pump at PK-14 | , | , | , | , |
| 71 | I I I I I I I I I I I I I I I I I I I | 900,000 | 892,800 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | , | , | , | , |
| | R/Wall, Pipe culverts at Katti Khana Nowshera | | | | |
| 72 | Cantt. | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 12 | Pavement of Street and Construction of Drain, | 1,000,000 | <i>))2,000</i> | 2,000 | 4,000 |
| 73 | R/Wall, Pipe culverts at U/C Kheshki Payan | 1,000,000 | 992,000 | 2,000 | 4.000 |
| 13 | Pavement of Street and Construction of Drain, | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 74 | R/Wall, Pipe culverts at U/C Nowshera Cantt | 1 000 000 | 505 085 | 2,000 | 4,000 |
| /4 | Pavement of Street and Construction of Drain. | 1,000,000 | 595,085 | 2,000 | 4,000 |
| 75 | | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 75 | R/Wall, Pipe culverts at U/C Gandheri | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts in Gandheri Bala U/C | 1 000 000 | | 2 000 | 4 0 0 0 |
| 76 | Gandheri | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts at Diyar Khan Kaka Kheski | | | | |
| 77 | Bala | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts From H/O Inam to H/O | | | | |
| 78 | Habib Kheshki Bala | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts From H/O Fanus to H/O | | | | |
| 79 | Zalird Kheshki Bala. | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| | R/Wall, Pipe culverts From Masjid to H/O Sohail | | | | |
| 80 | Kheshki Bala | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Construction of Madrassa at Norung Lali Khel | | | | |
| 81 | Kheshki bala | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Construction of Black Top Road Madrassa to | · · · | | | |
| | Darwaza Bacha Khan Machine Koroona U/C | | | | |
| 82 | Kheshki Payan | 1,000,000 | 963,044 | 2,000 | 4,000 |
| ~- | Construction of street Pavement and Drain at | ,, | , | , | , |
| 83 | village Toordher u/c Gandheri | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Construction of BTR Road from Khan Zaman to | 1,000,000 | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | 2,000 | 1,000 |
| 84 | Sabz Ali House at Toor dher U/C Gandheri | 1,000,000 | 596,352 | 2,000 | 4,000 |
| 04 | Pavement of Street and Construction of Drain. | 1,000,000 | 570,552 | 2,000 | ч,000 |
| 85 | R/Wall, Pipe culverts at railway station Nowshera | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 65 | Construction of Community Hall at amangarh | 1,000,000 | 992 , 000 | ∠,000 | 4,000 |
| 07 | | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 86 | Phase-I | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| 67 | R/Wall, Pipe culverts at New nehar to Muhammad | 1 000 000 | 002.000 | 2 | 4 0 0 0 |
| 87 | amin, Sherzamin Koroona Kheshki Payan | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| 88 | R/Wall, Pipe culverts at Subat Koroona Kalanger | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | | | | | |

| | Kheshki | | | | |
|-----|--|-----------|--|-----------|---------|
| | | | | | |
| | construction of Janazgah at Kalanger Kheshki | 1 000 000 | | • • • • • | 1 0 0 0 |
| 89 | Pavement of Street and Construction of Drain, | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | R/Wall, Pipe culverts at Janazgah Road Nowshera | | | | |
| 90 | Kalan. | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| 91 | R/Wall, Pipe culverts at U/C Kabul River | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | 1 000 000 | | • • • • • | 1 0 0 0 |
| 92 | R/Wall, Pipe culverts at U/C Nowshera Kalan Pavement of Street and Construction of Drain, | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 93 | R/Wall, Pipe culverts at U/C Nawan Killi | 1,000,000 | 601,534 | 2.000 | 4,000 |
| 75 | Pavement of Street and Construction of Drain, | 1,000,000 | 001,004 | 2,000 | 4,000 |
| 94 | R/Wall, Pipe culverts at U/C Chowki Town | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| 95 | R/Wall, Pipe culverts at U/C Kheshki Bala | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain, | | | | |
| 0.6 | R/Wall, Pipe culverts in Mohallah Sheikhan U/C | 1 000 000 | 057.507 | 2 000 | 1 0 0 0 |
| 96 | Gandheri Construction of BT Road at Ashoor Abad U/C | 1,000,000 | 957,507 | 2,000 | 4,000 |
| 97 | Amangarh (From Qari House to Nazim House) | 1,000,000 | 992,000 | 2,000 | 4.000 |
| 71 | Pavement of Street and Construction of R/Wall at | 1,000,000 | <i>>>2</i> ,000 | 2,000 | 1,000 |
| | U/C Gandheri (From Ahmad House to Mudassar | | | | |
| 98 | House (Sahib to Qari House) | 358,000 | 355,136 | 2,000 | 3,600 |
| 00 | Construction of Drain at Gandheri (Yasir House to | 500.000 | 10 5 000 | 2 000 | 2 (00 |
| 99 | Fahim House) (Umar House to Amjid House) Pavement of Street and Drian R/Wall at U/C | 500,000 | 496,000 | 2,000 | 3,600 |
| | Chowkio Town (Horoo House to Ahmad)(Abid to | | | | |
| 100 | Nadeem House) | 500,000 | 391,757 | 2,000 | 3,600 |
| | Pavement of Street, Drain R/Wall at U/C Kabul | | | | |
| | river (Amjid House to Farooq House) (Nazim to | | | | |
| 101 | Hamaun Hosue) | 500,000 | 446,232 | 2,000 | 3,600 |
| | pavement of street and construction of drain culverts, r/wall filling in mohallah gujran u/c | | | | |
| 102 | amangarh | 1,000,000 | 998,000 | 2,000 | 4,000 |
| | C C | -, | | _, | ., |
| 102 | pavement of street and construction of drain | 1 000 000 | 007.500 | 2 000 | 1 000 |
| 103 | culverts, r/wall filling in ashoor abad u/c amangarh pavement of street and construction of drain | 1,000,000 | 997,500 | 2,000 | 4,000 |
| 104 | culverts, r/wall filling in khalil abad u/c amangarh | 1,000,000 | 997,500 | 2,000 | 4.000 |
| 101 | pavement of street and construction of drain | 1,000,000 | <i>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</i> | 2,000 | 1,000 |
| 105 | culverts, r/wall filling maqbool abad u/c amangarh | 1,000,000 | 997,500 | 2,000 | 4,000 |
| | pavement of street and construction of drain | | | | |
| 100 | culverts, r/wall filling in mohallah khattak u/c | 1 000 000 | 007 500 | 2 000 | 4 000 |
| 106 | amangarh pavement of street and construction of drain | 1,000,000 | 997,500 | 2,000 | 4,000 |
| 107 | culverts, r/wall filling at u/c amangarh | 1,000,000 | 997,500 | 2,000 | 4,000 |
| | pavement of street and construction of drain | ,, | , | , | , |
| 108 | culverts, r/wall filling in douran abad kheshki bala | 1,000,000 | 998,000 | 2,000 | 4,000 |
| | pavement of street and construction of drain | | | | |
| 109 | culverts, r/wall filling in ahmad abad u/c kheshki bala | 1,000,000 | 997,500 | 2,000 | 4,000 |
| 109 | pavement of street and construction of drain | 1,000,000 | 771,500 | 2,000 | 4,000 |
| | culverts, r/wall filling in kheshki bala mira u/c | | | | |
| 110 | kheshki bala | 1,000,000 | 998,000 | 2,000 | 4,000 |
| | pavement of street and construction of drain | | | | |
| 111 | culverts, r/wall filling in kheshki bala u/c kheshki | 1 000 000 | 008.000 | 2 000 | 4 000 |
| 111 | bala | 1,000,000 | 998,000 | 2,000 | 4,000 |

| | pavement of street and construction of drain | | | | |
|-----|--|-----------|---------|-----------|---------|
| 112 | culverts, r/wall filling in kheshki payan mera u/c | 1 000 000 | 008 500 | 2 000 | 4 000 |
| 112 | kheshki payan | 1,000,000 | 998,500 | 2,000 | 4,000 |
| | pavement of street and construction of drain | | | | |
| 112 | culverts, r/wall filling in hamza rashaka u/c kheshki | 1 000 000 | 007 500 | 2 000 | 1 000 |
| 113 | payan | 1,000,000 | 997,500 | 2,000 | 4,000 |
| | pavement of street and construction of drain | | | | |
| | culverts, r/wall filling in gharib abad u/c kheshki | 1 000 000 | | • • • • • | 4.000 |
| 114 | payan | 1,000,000 | 997,500 | 2,000 | 4,000 |
| | pavement of street and construction of drain | | | | |
| 115 | culverts, r/wall filling in kheshki payan | 1,000,000 | 997,500 | 2,000 | 4,000 |
| | pavement of street and construction of drain | | | | |
| | culverts, r/wall filling in village gandheri u/c | | | | |
| 116 | gandheri | 1,000,000 | 997,500 | 2,000 | 4,000 |
| | pavement of street and construction of drain | | | | |
| | culverts, r/wall filling in spano killi/tour dher u/c | | | | |
| 117 | ganderhi | 1,000,000 | 997,500 | 2,000 | 4,000 |
| | pavement of street and construction of drain | | | | |
| 118 | culverts, r/wall filling in u/c gandheri | 1,000,000 | 997,500 | 2,000 | 4,000 |
| | pavement of street and construction of drain | | | | |
| | culverts, r/wall filling at bara khel/ nowshera kalan | | | | |
| 119 | mera | 1,000,000 | 997,500 | 2,000 | 4,000 |
| | payament of street and construction of durin | | | | |
| 120 | pavement of street and construction of drain | 1,000,000 | 007 500 | 2 000 | 4 000 |
| 120 | culverts, r/wall filling at nowshera kallan | 1,000,000 | 997,500 | 2,000 | 4,000 |
| 101 | pavement of street and construction of drain | 1 000 000 | 007 500 | 2 000 | 4 000 |
| 121 | culverts, r/wall filling at different places in pk-14 Pavement of street, Construction of drain, R/Wall | 1,000,000 | 997,500 | 2,000 | 4,000 |
| 122 | | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 122 | Pipe Culverts at Mian Essa U/C Mughlaki | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 100 | Pavement of street, Construction of drain, R/Wall | 1 000 000 | 000 000 | 2 000 | 1 0 0 0 |
| 123 | Pipe Culverts at Nandrak U/C Mughlaki | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 124 | Pipe Culverts at Junab Khan Koroona Turlandi U/C Zara Miana | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 124 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 105 | Pipe Culverts at Mishak at Ali Muhammad U/C | 1 000 000 | 057 404 | 2 000 | 1 000 |
| 125 | Mughlaki | 1,000,000 | 957,424 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 100 | Pipe Culverts at Muazam Koroona and Ouch | 1 000 000 | 022.200 | 2 000 | 4 000 |
| 126 | Khwar U/C Mughlaki | 1,000,000 | 933,388 | 2,000 | 4,000 |
| 107 | Pavement of street, Construction of drain, R/Wall | 500.000 | 471 600 | 2 000 | 1 000 |
| 127 | Pipe Culverts at Usman Abad U/C Mughlaki | 500,000 | 471,622 | 2,000 | 4,000 |
| 100 | Pavement of street, Construction of drain, R/Wall | 1 000 000 | 002.000 | 2 000 | 1 000 |
| 128 | Pipe Culverts at Misri Banda | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 120 | Pipe Culverts at Fazir Abad and Talab Koroona U/c | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 129 | Misri Banda | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 120 | Pipe Culverts at Zinda Pattee Islam Abad Koroona | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 130 | U/C Misari Banda | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 121 | Pipe Culverts at Janazgah Rasta Ghanam Ullah | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 131 | Korona U/C Misri Banda | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 100 | Pipe Culverts at Maneri and Marhati U/C Misari | 1 000 000 | 000 000 | • • • • • | 1000 |
| 132 | Banda | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Construction of Causeway Pipe Culverts at U/C | 1 000 000 | 000 000 | | , |
| 133 | Misri Banda | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | 1 000 000 | 000 000 | | |
| 134 | Pipe Culverts at Marhati U/C Misari Banda | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | 20 | | | | |

| Prevented of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 <t< th=""><th></th><th></th><th>г – т</th><th>r</th><th></th><th></th></t<> | | | г – т | r | | |
|--|------|---|---------------|---|-----------|---------|
| Pervenent of street, Construction of drain, R/Wall 992,000 2.000 4.000 137 Pipe Culverts at Zm Abian 1,000,000 992,000 2.000 4.000 137 Pipe Culverts at Ziz Abia and Bande Garrey U/C Pipe Culverts at Ziz Abia and Bande Garrey U/C Pipe Culverts at Ziz Abia and Bande Garrey U/C Pipe Culverts at Ziz Abia and Bande Garrey U/C Pipe Culverts at Alian Koroon and Mina Gul 992,000 2.000 4.000 138 Pavement of street, Construction of drain, R/Wall Pipe Culverts at Alian Koroon and Mina Gul 992,000 2.000 4.000 140 Pipe Culverts at Alian Koroon and Mina Gul 500,000 496,000 2.000 4.000 Construction of Cusseway Pipe Culverts at Zando 1.000,000 992,000 2.000 4.000 Pavement of street, Construction of drain, R/Wall 1.000,000 992,000 2.000 4.000 Pavement of street, Construction of drain, R/Wall 1.000,000 992,000 2.000 4.000 Pavement of street, Construction of drain, R/Wall 1.000,000 992,000 2.000 4.000 Pavement of street, Construction of drain, R/Wall 1.000,000 | 125 | Pavement of street, Construction of drain, R/Wall | 1 000 000 | 002 000 | 2 000 | 4 000 |
| 136 Pipe Culverts at Zara Miana 1.000.000 992.000 2.000 4.000 Payerment of street, Construction of drain, R/Wall 1.000.000 959.897 2.000 4.000 Payerment of street, Construction of drain, R/Wall 1.000.000 992.000 2.000 4.000 Payerment of street, Construction of drain, R/Wall 1.000.000 992.000 2.000 4.000 Payerment of street, Construction of drain, R/Wall 992.000 2.000 3.600 Payerment of street, Construction of drain, R/Wall 992.000 2.000 4.000 Construction of drain, R/Wall 1.000.000 992.000 2.000 4.000 Payerment of street, Construction of drain, R/Wall 1.000.000 637.364 2.000 4.000 Payerment of street, Construction of drain, R/Wall 1.000.000 992.000 2.000 4.000 Payerment of street, Construction of drain, R/Wall 1.000.000 992.000 2.000 4.000 Payerment of street, Construction of drain, R/Wall 1.000.000 992.000 2.000 4.000 Payerment of street, Construction of drain, R/Wall < | 135 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| Payerment of street, Construction of drain, R/Wall 1,000,000 959,897 2,000 4,000 Payerment of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payerment of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payerment of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payerment of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payerment of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payerment of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payerment of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payerment of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payerment of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payerment of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 | 10.0 | | 1 000 000 | | • • • • • | 1 0 0 0 |
| 137 Pipe Culverts at Mem Turlandi U/C Zara Miana 1.000,000 959,897 2,000 4,000 Pipe Culverts at aziz Abad and Bande Garney U/C 1.000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1.000,000 992,000 2,000 3,660 Pipe Culverts at Maltan Koroon and Mian Gul 500,000 496,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1.000,000 992,000 2,000 4,000 Construction of Causeway Pipe Culverts at Zando 0.000,000 637,364 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1.000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1.000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1.000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1.000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1.000,000 992,000 2,000 4,000 | 136 | 1 | 1,000,000 | 992,000 | 2,000 | 4,000 |
| Pavement of street, Construction of drain, R/Wall Pavement of street, Construction of drain, R/Wall Pavement of street, Construction of drain, R/Wall 138 Zara Miana Pavement of street, Construction of drain, R/Wall Pavement of street, Construction of drain, R/Wall Pavement of street, Construction of drain, R/Wall 139 Keli U/C Pir Sabaq 500,000 496,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 140 Banda Payan U/C Pir Sabaq 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 141 Pipe Culverts at Ranaba U/C Rashakai 1,000,000 992,000 2,000 4,000 142 Pipe Culverts at Ranaba U/C Rashakai 1,000,000 992,000 2,000 4,000 143 Pipe Culverts at Rana Banda 1,000,000 992,000 2,000 4,000 144 Pipe Culverts at Rana Banda | | | | | | |
| Pipe Culverts at aziz Abad and Bande Ganey U/C 992,000 2,000 4,000 138 Zarar Miana 1,000,000 992,000 2,000 4,000 Pipe Culverts at Maltan Koroona and Mian Gul 500,000 496,000 2,000 3,600 Pavement of street, Construction of drain, R/Wall 0 2,000 4,000 Construction of Causeway Pipe Culverts at Zando 0 4,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 637,364 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 144 Pipe Culverts at Rahakai 1,000,000 992,000 2,000 4,000 145 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 146 Pipe Culverts at Rhara Banda 1,000,000 992,000 2,000 4,000 147 Pipe Culverts at Kutar Pan U/C Bara Banda 1,000,000 992,00 | 137 | | 1,000,000 | 959,897 | 2,000 | 4,000 |
| 138 Zara Miana 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 500,000 496,000 2,000 3,600 Payement of street, Construction of drain, R/Wall 0 0 4000 40000 Payement of street, Construction of drain, R/Wall 0 0 4000 4000 Construction of Causeway Pipe Culverts at Zando 0 637,364 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payeunet of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payeunet of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payeunet of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payeunent of street, Construction of drain, R/Wall | | Pavement of street, Construction of drain, R/Wall | | | | |
| Pavement of street, Construction of drain, R/Wall 500,000 496,000 2,000 3,600 139 Keil U/C Pir Sabaq 500,000 496,000 2,000 3,600 Pavement of street, Construction of drain, R/Wall 1000,000 992,000 2,000 4,000 Construction of Causeway Pipe Culverts at Zando 1,000,000 637,364 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of stre | | Pipe Culverts at aziz Abad and Bande Ganrey U/C | | | | |
| Pipe Culverts at Maltan Koroona and Mian Gul 500,000 496,000 2,000 3,600 139 Keil U/C Pir Sabaq 1,000,000 92,000 2,000 4,000 140 Pipe Culverts at Ghala Dher U/C Pir Sabaq 1,000,000 637,364 2,000 4,000 141 Banda Payan U/C Pir Sabaq 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 143 Pipe Culverts at Zara Miana 1,000,000 992,000 2,000 4,000 143 Pipe Culverts at Rashakai 1,000,000 992,000 2,000 4,000 144 Pipe Culverts at Rashakai 1,000,000 992,000 2,000 4,000 144 Pipe Culverts at Bara Banda 1,000,000 992,000 2,000 4,000 145 Construction of drain, R/Wall 1 900,000 92,000 2,000 4,000 144 Pipe Culverts at Kutar Pan dMiskeen Abad U/C 1 92,000 2,000 4,000 | 138 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 139 Keit U.C Pri Sabaq 500,000 496,000 2,000 3,600 140 Pipe Culversi at Ghala Dher U/C Pir Sabaq 1,000,000 992,000 2,000 4,000 140 Banda Payan U/C Pir Sabaq 1,000,000 637,364 2,000 4,000 141 Banda Payan U/C Pir Sabaq 1,000,000 637,364 2,000 4,000 142 Pipe Culverts at Xam Mian 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 144 Pipe Culverts at Rhurabad U/C Rashakai 1,000,000 992,000 2,000 4,000 145 Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 147 Pipe Culverts at Bara Banda 1,000,000 992,000 2,000 4,000 148 Pipe Culverts at Kuar Pan U/C Brara Banda 1,000,000 992,000 2,000 4,000 < | | | | | | |
| Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Construction of Causeway Pipe Culverts at Zando 0 | | Pipe Culverts at Maltan Koroona and Mian Gul | | | | |
| 140 Pipe Culverts at Ghala Dher U/C Pir Sabaq 1,000,000 992,000 2,000 4,000 141 Banda Payan U/C Pir Sabaq 1,000,000 637,364 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 | 139 | Keli U/C Pir Sabaq | 500,000 | 496,000 | 2,000 | 3,600 |
| Construction of Causeway Pipe Culverts at Zando 1,000,000 637,364 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1 0 0 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 144 Pipe Culverts at Rahakai 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Payeement of street, Co | | Pavement of street, Construction of drain, R/Wall | | | | |
| 141 Banda Payan U/C Pir Sabaq 1,000,000 637,364 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 144 Pipe Culverts at Khashaki 1,000,000 992,000 2,000 4,000 145 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall | 140 | Pipe Culverts at Ghala Dher U/C Pir Sabaq | 1,000,000 | 992,000 | 2,000 | 4,000 |
| Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 0 < | | Construction of Causeway Pipe Culverts at Zando | | | | |
| 142 Pipe Culverts at Zara Miana 1,000,000 992,000 2,000 4,000 143 Pipe Culverts at Rashakai 1,000,000 992,000 2,000 4,000 144 Pipe Culverts at Khurabad U/C Rashakai 1,000,000 992,000 2,000 4,000 145 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 145 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 146 Pipe Culverts at Bara Banda 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1 147 Pipe Culverts at Sheren Koty U/C Bara Banda 1,000,000 992,000 2,000 4,000 147 Pipe Culverts at Sheren Koty U/C Bara Banda 1,000,000 992,000 2,000 4,000 148 Pipe Culverts at Sheren Koty U/C Bara Banda 1,000,000 992,000 2,000 4,000 149 Construction of Shingle Road at Pir Sabaq 1,000,000 595,200 2,000 4,000 150 | 141 | Banda Payan U/C Pir Sabaq | 1,000,000 | 637,364 | 2,000 | 4,000 |
| 142 Pipe Culverts at Zara Miana 1,000,000 992,000 2,000 4,000 143 Pipe Culverts at Rashakai 1,000,000 992,000 2,000 4,000 144 Pipe Culverts at Khurabad U/C Rashakai 1,000,000 992,000 2,000 4,000 145 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 145 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 146 Pipe Culverts at Bara Banda 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1 147 Pipe Culverts at Sheren Koty U/C Bara Banda 1,000,000 992,000 2,000 4,000 147 Pipe Culverts at Sheren Koty U/C Bara Banda 1,000,000 992,000 2,000 4,000 148 Pipe Culverts at Sheren Koty U/C Bara Banda 1,000,000 992,000 2,000 4,000 149 Construction of Shingle Road at Pir Sabaq 1,000,000 595,200 2,000 4,000 150 | | Pavement of street, Construction of drain, R/Wall | | | | |
| 143 Pipe Culverts at Rashakai 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 145 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall | 142 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 143 Pipe Culverts at Rashakai 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 145 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall | | Pavement of street, Construction of drain, R/Wall | | | | |
| Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 144 Pipe Culverts at Khurabad U/C Rashakai 1,000,000 992,000 2,000 4,000 145 Construction of Single Road at Mughlaki 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 148 Pipe Culverts at Sheren Koty U/C Bara Banda 1,000,000 992,000 2,000 4,000 149 Construction of Single Road at Pir Sabaq 1,000,000 992,000 2,000 4,000 150 Bara Banda Banda 400,000 396,800 2,000 4,000 151 Bara Banda 1,000,000 992,000 2,000 4,000 153 Pipe Culverts at Mutai Banda Misri Banda 500,000 496,000 2,000 < | 143 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 145 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 148 Pipe Culverts at Staren Koty U/C Bara Banda 1,000,000 992,000 2,000 4,000 149 Construction of Shingle Road at Pir Sabaq 1,000,000 992,000 2,000 4,000 149 Construction of Stingle Road at Pir Sabaq 1,000,000 992,000 2,000 4,000 150 Bara Banda 1,000,000 992,000 2,000 4,000 151 Bara Banda 1,000,000 992,000 2,000 4,000 152 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 | | Pavement of street, Construction of drain, R/Wall | | | | |
| 145 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 Pavement of street, Construction of drain, R/Wall 1,000,000 992,000 2,000 4,000 148 Pipe Culverts at Staren Koty U/C Bara Banda 1,000,000 992,000 2,000 4,000 149 Construction of Shingle Road at Pir Sabaq 1,000,000 992,000 2,000 4,000 149 Construction of Stingle Road at Pir Sabaq 1,000,000 992,000 2,000 4,000 150 Bara Banda 1,000,000 992,000 2,000 4,000 151 Bara Banda 1,000,000 992,000 2,000 4,000 152 Construction of Shingle Road at Mughlaki 1,000,000 992,000 2,000 4,000 | 144 | Pipe Culverts at Khurabad U/C Rashakai | 1.000.000 | 992.000 | 2.000 | 4.000 |
| Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000148Pipe Culverts at Sheren Koty U/C Bara Banda1,000,000992,0002,0004,000Electrification at Kutar Pan and Miskeen Abad U/C600,000595,2002,0004,000Bara Banda600,000595,2002,0004,000Pavement of street, Construction of drain, R/Wall400,000396,8002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000154Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0004,000Pavement of street, Construction of drain, R/Wall992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri | | L | ,, | , | , | , |
| Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000148Pipe Culverts at Sheren Koty U/C Bara Banda1,000,000992,0002,0004,000Electrification at Kutar Pan and Miskeen Abad U/C600,000595,2002,0004,000Bara Banda600,000595,2002,0004,000Pavement of street, Construction of drain, R/Wall400,000396,8002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000154Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0004,000Pavement of street, Construction of drain, R/Wall992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri | 145 | Construction of Shingle Road at Mughlaki | 1.000.000 | 992.000 | 2.000 | 4.000 |
| 146Pipe Culverts at Bara Banda1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000148Pipe Culverts at Sheren Koty U/C Bara Banda1,000,000992,0002,0004,000149Construction of Shingle Road at Pir Sabaq1,000,000992,0002,0004,000150Bara Banda600,000595,2002,0004,000Pavement of street, Construction of drain, R/Wall600,000595,2002,0004,000Pipe Culverts at Kutar Pan and Miskeen Abad U/C1000,000992,0002,0004,000151Bara Banda400,000396,8002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000153Pipe Culverts at Marati Banda Misri Banda1,000,000992,0002,0004,000154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Mera Misri Banda1,000,000992,000 <td></td> <td>5</td> <td>-,,</td> <td>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</td> <td>_,</td> <td>.,</td> | | 5 | -,, | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | _, | ., |
| Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000148Pipe Culverts at Sheren Koty U/C Bara Banda1,000,000992,0002,0004,000149Construction of Shingle Road at Pir Sabaq1,000,000992,0002,0004,000150Bara Banda600,000595,2002,0004,000Pavement of street, Construction of drain, R/Wall600,000595,2002,0004,000Pipe Culverts at Kutar Pan and Miskeen Abad U/C8ara Banda2,0004,000151Bara Banda1,000,000992,0002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000153Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0004,000154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pavement of street, Construction of drain, R/Wall992,000 <t< td=""><td>146</td><td></td><td>1.000.000</td><td>992.000</td><td>2.000</td><td>4,000</td></t<> | 146 | | 1.000.000 | 992.000 | 2.000 | 4,000 |
| 147Pipe Culverts at Kutar Pan U/C Bara Banda1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000148Pipe Culverts at Sheren Koty U/C Bara Banda1,000,000992,0002,0004,000149Construction of Shingle Road at Pir Sabaq1,000,000992,0002,0004,000150Bara Banda600,000595,2002,0004,000151Bara Banda600,000595,2002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000151Bara Banda1,000,000992,0002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000153Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0003,600154Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Misri Banda U/C misri1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar R | 1.0 | | 1,000,000 | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | 2,000 | 1,000 |
| Pavement of street, Construction of drain, R/Wall Pipe Culverts at Sheren Koty U/C Bara Banda1,000,000992,0002,0004,000149Construction of Shingle Road at Pir Sabaq Electrification at Kutar Pan and Miskeen Abad U/C Bara Banda1,000,000992,0002,0004,000150Bara Banda600,000595,2002,0004,000Pavement of street, Construction of drain, R/Wall Pipe Culverts at Kutar Pan and Miskeen Abad U/C600,000595,2002,0004,000151Bara Banda400,000396,8002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000153Pavement of street, Construction of drain, R/Wall Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0003,600Pavement of street, Construction of drain, R/Wall Pipe Culverts at Misri Banda1,000,000992,0002,0004,000154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Banda1,000,000992,0002,0004,000159Pipe Culverts at Cisal Bazar Risalpur Cantt1,000,000992,0002,0004,000158Pipe Culverts at Cisal Bazar Risalpur Cantt1,000,000992, | 147 | | 1.000.000 | 992.000 | 2.000 | 4,000 |
| 148Pipe Culverts at Sheren Koty U/C Bara Banda1,000,000992,0002,0004,000149Construction of Shingle Road at Pir Sabaq1,000,000992,0002,0004,000150Bara Banda6600,000595,2002,0004,000150Bara Banda6600,000595,2002,0004,000151Bara Banda400,000396,8002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000153Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0003,600154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts a | 117 | | 1,000,000 | <i>))2,000</i> | 2,000 | 1,000 |
| 149Construction of Shingle Road at Pir Sabaq1,000,000992,0002,0004,000Electrification at Kutar Pan and Miskeen Abad U/C600,000595,2002,0004,000Pavement of street, Construction of drain, R/Wall600,000595,2002,0004,000Pavement of street, Construction of drain, R/Wall400,000396,8002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000153Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0003,600Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Stringle Road at Misri Banda1,000,000992,0002,0004,000156Construction of Street, Construction of drain, R/Wall1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000159Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,000< | 148 | | 1 000 000 | 992 000 | 2 000 | 4 000 |
| Electrification at Kutar Pan and Miskeen Abad U/C Bara Banda $600,000$ $595,200$ $2,000$ $4,000$ Pavement of street, Construction of drain, R/Wall Pipe Culverts at Kutar Pan and Miskeen Abad U/C $400,000$ $396,800$ $2,000$ $4,000$ 151Bara Banda $400,000$ $396,800$ $2,000$ $4,000$ 152Construction of Shingle Road at Mughlaki $1,000,000$ $992,000$ $2,000$ $4,000$ 153Pipe Culverts at Marati Banda Misri Banda $500,000$ $496,000$ $2,000$ $3,600$ Pavement of street, Construction of drain, R/Wall Pipe Culverts at Misri Banda $1,000,000$ $992,000$ $2,000$ $4,000$ 154Pipe Culverts at Misri Banda $1,000,000$ $992,000$ $2,000$ $4,000$ Pavement of street, Construction of drain, R/Wall Pipe Culverts at Mera Misri Banda $1,000,000$ $992,000$ $2,000$ $4,000$ 155Banda $1,000,000$ $992,000$ $2,000$ $4,000$ 156Construction of Shingle Road at Misri Banda $1,000,000$ $992,000$ $2,000$ $4,000$ 157Pipe Culverts at Risalpur cantt $1,000,000$ $992,000$ $2,000$ $4,000$ Pavement of street, Construction of drain, R/Wall Pipe Culverts at Cival Bazar Risalpur Cantt $1,000,000$ $992,000$ $2,000$ $4,000$ 158Pipe Culverts at Cival Bazar Risalpur Cantt $1,000,000$ $992,000$ $2,000$ $4,000$ Pavement of street, Construction of drain, R/Wall Pipe Culverts at Cess Mandi Risalpur Cantt $1,000,000$ | 110 | Tipe currents at Sheren Roty C/C Data Danda | 1,000,000 | <i>}</i> ,000 | 2,000 | 1,000 |
| Electrification at Kutar Pan and Miskeen Abad U/C Bara Banda $600,000$ $595,200$ $2,000$ $4,000$ Pavement of street, Construction of drain, R/Wall Pipe Culverts at Kutar Pan and Miskeen Abad U/C $400,000$ $396,800$ $2,000$ $4,000$ 151Bara Banda $400,000$ $396,800$ $2,000$ $4,000$ 152Construction of Shingle Road at Mughlaki $1,000,000$ $992,000$ $2,000$ $4,000$ 153Pipe Culverts at Marati Banda Misri Banda $500,000$ $496,000$ $2,000$ $3,600$ Pavement of street, Construction of drain, R/Wall Pipe Culverts at Misri Banda $1,000,000$ $992,000$ $2,000$ $4,000$ 154Pipe Culverts at Misri Banda $1,000,000$ $992,000$ $2,000$ $4,000$ Pavement of street, Construction of drain, R/Wall Pipe Culverts at Mera Misri Banda $1,000,000$ $992,000$ $2,000$ $4,000$ 155Banda $1,000,000$ $992,000$ $2,000$ $4,000$ 156Construction of Shingle Road at Misri Banda $1,000,000$ $992,000$ $2,000$ $4,000$ 157Pipe Culverts at Risalpur cantt $1,000,000$ $992,000$ $2,000$ $4,000$ Pavement of street, Construction of drain, R/Wall Pipe Culverts at Cival Bazar Risalpur Cantt $1,000,000$ $992,000$ $2,000$ $4,000$ 158Pipe Culverts at Cival Bazar Risalpur Cantt $1,000,000$ $992,000$ $2,000$ $4,000$ Pavement of street, Construction of drain, R/Wall Pipe Culverts at Cess Mandi Risalpur Cantt $1,000,000$ | 149 | Construction of Shingle Road at Pir Sabag | 1 000 000 | 992 000 | 2 000 | 4 000 |
| 150Bara Banda600,000595,2002,0004,000Pavement of street, Construction of drain, R/Wall Pipe Culverts at Kutar Pan and Miskeen Abad U/C400,000396,8002,0004,000151Bara Banda400,000396,8002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000153Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0003,600154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of drain, R/Wall Pipe Culverts at Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pavement of street, Construction of drain, R/Wall Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000158Pipe Culverts at Cess Mandi Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Construction of drain, R/Wall14,000,000992,0002,0004,000158Pipe Culverts at Cass Mandi Risalpur Cantt </td <td>147</td> <td></td> <td>1,000,000</td> <td><i>))2,000</i></td> <td>2,000</td> <td>4,000</td> | 147 | | 1,000,000 | <i>))2,000</i> | 2,000 | 4,000 |
| Pavement of street, Construction of drain, R/Wall Pipe Culverts at Kutar Pan and Miskeen Abad U/C400,000396,8002,0004,000151Bara Banda400,000396,8002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0003,600Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pipe Culverts at Mera Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pipe Culverts at Cess Mandi Risalpur Cantt1,000,000992,0002,0004,000Pip | 150 | | 600.000 | 595 200 | 2 000 | 4 000 |
| Pipe Culverts at Kutar Pan and Miskeen Abad U/C400,000396,8002,0004,000151Bara Banda400,000396,8002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000153Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0003,600154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pavement of street, Construction of drain, R/Wall11,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 150 | | 000,000 | 575,200 | 2,000 | 4,000 |
| 151Bara Banda400,000396,8002,0004,000152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall500,000496,0002,0003,600Pavement of street, Construction of drain, R/Wall500,000496,0002,0004,000Pipe Culverts at Misri Banda1,000,000992,0002,0004,000154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | | | | | | |
| 152Construction of Shingle Road at Mughlaki1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall500,000496,0002,0003,600Pavement of street, Construction of drain, R/Wall500,000496,0002,0003,600Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1000,000992,0002,0004,000158Pipe Culverts at Cess Mandi Risalpur Cantt1,000,000992,0002,0004,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332 | 151 | 1 | 400.000 | 306 800 | 2 000 | 4 000 |
| Pavement of street, Construction of drain, R/Wall500,000496,0002,0003,600153Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0003,600Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Construction of drain, R/Wall1,000,000992,0002,0004,000159Pipe Culverts at Madina colony U/C Risalpur Cantt1,000,000992,0002,0004,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 151 | Dala Dalida | 400,000 | 390,800 | 2,000 | 4,000 |
| Pavement of street, Construction of drain, R/Wall500,000496,0002,0003,600153Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0003,600Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Construction of drain, R/Wall1,000,000992,0002,0004,000159Pipe Culverts at Madina colony U/C Risalpur Cantt1,000,000992,0002,0004,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 152 | Construction of Shingle Road at Mughlaki | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 153Pipe Culverts at Marati Banda Misri Banda500,000496,0002,0003,600Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Construction of drain, R/Wall1,000,000992,0002,0004,000160Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000 | 132 | | 1,000,000 | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | 2,000 | +,000 |
| Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wallpipe Culverts at Mera Misri Banda U/C misri1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Construction of drain, R/Wall1,000,000992,0002,0004,000159Pipe Culverts at Construction of drain, R/Wall1,000,000992,0002,0004,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 153 | | 500.000 | 106 000 | 2 000 | 3 600 |
| 154Pipe Culverts at Misri Banda1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall Pipe Culverts at Mera Misri Banda U/C misri111 <td>155</td> <td></td> <td>500,000</td> <td>490,000</td> <td>2,000</td> <td>3,000</td> | 155 | | 500,000 | 490,000 | 2,000 | 3,000 |
| Pavement of street, Construction of drain, R/Wall Pipe Culverts at Mera Misri Banda U/C misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Cess Mandi Risalpur Cantt1,000,000992,0002,0004,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 154 | | 1 000 000 | 002 000 | 2 000 | 4 000 |
| Pipe Culverts at Mera Misri Banda U/C misri Banda1,000,000992,0002,0004,000155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000159Pipe Culverts at Cess Mandi Risalpur Cantt1,000,000992,0002,0004,000160Pavement of street, Construction of drain, R/Wall10992,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,0009960,2332,0004,000 | 134 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 155Banda1,000,000992,0002,0004,000156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000158Pavement of street, Construction of drain, R/Wall | | | | | | |
| 156Construction of Shingle Road at Misri Banda1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000996,0002,0004,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 155 | | 1 000 000 | 002 000 | 2 000 | 4 000 |
| Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 133 | Dallua | 1,000,000 | 992,000 | 2,000 | 4,000 |
| Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 156 | Construction of Shingle Deed at Migri Danda | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 157Pipe Culverts at Risalpur cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall11,000,000992,0002,0004,000159Pipe Culverts at Cess Mandi Risalpur Cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall11000,000992,0002,0004,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 136 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| Pavement of street, Construction of drain, R/Wall4000158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000Pavement of street, Construction of drain, R/Wall992,0002,000159Pipe Culverts at Cess Mandi Risalpur Cantt1,000,000Pavement of street, Construction of drain, R/Wall992,0002,000Pavement of street, Construction of drain, R/Wall992,0002,000Pavement of street, Construction of drain, R/Wall992,0004,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,000 | 157 | | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 158Pipe Culverts at Cival Bazar Risalpur Cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1,000,000992,0002,0004,000Pipe Culverts at Cess Mandi Risalpur Cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall1000,000992,0002,0004,000Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 157 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| Pavement of street, Construction of drain, R/Wall159Pipe Culverts at Cess Mandi Risalpur Cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 1.50 | | 1 000 000 | 000 000 | 2 000 | 4 000 |
| 159Pipe Culverts at Cess Mandi Risalpur Cantt1,000,000992,0002,0004,000Pavement of street, Construction of drain, R/Wall4,000160Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 158 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| Pavement of street, Construction of drain, R/Wall Pipe Culverts at Madina colony U/C Risalpur Cantt500,000496,0002,0004,000161Construction of Shingle Road at Misri Banda1,000,000960,2332,0004,000 | 1.50 | | 1 000 000 | 000 000 | • • • • • | |
| 160 Pipe Culverts at Madina colony U/C Risalpur Cantt 500,000 496,000 2,000 4,000 161 Construction of Shingle Road at Misri Banda 1,000,000 960,233 2,000 4,000 | 159 | * * | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 161 Construction of Shingle Road at Misri Banda 1,000,000 960,233 2,000 4,000 | | | | 10 - 000 | | |
| | 160 | Pipe Culverts at Madina colony U/C Risalpur Cantt | 500,000 | 496,000 | 2,000 | 4,000 |
| | | | 1 0 0 0 0 0 0 | | | |
| 162 Pavement of street, Construction of drain, R/Wall 2,000 | | e | 1,000,000 | 960,233 | , | 4,000 |
| | 162 | Pavement of street, Construction of drain, R/Wall | | | 2,000 | |

| | Pipe Culverts at Hassan Abad Risalpur Cantt | 1,000,000 | 992,000 | | 4,000 |
|------|--|-----------|---|-------|---------|
| | Pavement of street, Construction of drain, R/Wall | 1,000,000 | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | | 1,000 |
| 163 | Pipe Culverts at Khuru Risalpur Cantt | 300,000 | 297,600 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 164 | Pipe Culverts at Kandar U/C Kabul river | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 165 | Pipe Culverts at Haroon Abad U/C Kabul River and Sugar Kass Kandar U/C Kabul River | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 105 | Sugai Kass Kalidai U/C Kabui Kivei | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 166 | Construction of Shingle Road at Zara Miana | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | , , | , i i | | , |
| 167 | Pipe Culverts at Pir Sabaq | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 1.00 | Pipe Culverts at Ghala Dher Zando Payan U/C Pir | 1 000 000 | 002 000 | 2 000 | 4 000 |
| 168 | Sabaq | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall Pipe Culverts at Mina Gul Koroona Multan | | | | |
| 169 | Koroona and Zando U/C Pir Sabaq | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 107 | Pavement of street, Construction of drain, R/Wall | 1,000,000 | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | 2,000 | 4,000 |
| | Pipe Culverts at Sikame Killi, Hayat shah And | | | | |
| 170 | Bakhatyar Koroona U/C Pir Sabaq | 500,000 | 496,000 | 2,000 | 3,600 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 171 | Pipe Culverts at Zara Miana | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 150 | Pipe Culverts at Mera Zara Miana U/C Zara Miana | 1 000 000 | | 2 000 | 4 0 0 0 |
| 172 | and Turlandi | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall Pipe Culverts at Turlandi and Mera Turlandi U/C | | | | |
| 173 | Zara Miana | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 175 | Construction of Roof at Janazgah Ali Mohd and | 1,000,000 | <i>))2,000</i> | 2,000 | 4,000 |
| 174 | Mishak U/C Mugahlki | 500,000 | 496,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 175 | Pipe Culverts at U/C Mughlaki | 500,000 | 496,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 176 | Pipe Culverts at Nandar U/C Mughlaki | 1,000,000 | 958,425 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 177 | Pipe Culverts at Mian Essa and Muazam Koroona U/C Mughlaki | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 1// | 0/C Mughiaki | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 178 | Pipe Culverts at Rashakai | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 179 | Pipe Culverts at Misri Banda | 500,000 | 496,000 | 2,000 | 4,000 |
| | Pavement of street, Construction of drain, R/Wall | | | | |
| 180 | Pipe Culverts at Shreen Koty and Bara Banda Phase-II | 1.000.000 | 992,000 | 2,000 | 4,000 |
| 100 | Pavement of street, Construction of drain, R/Wall | 1,000,000 | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | 2,000 | 1,000 |
| 181 | Pipe Culverts at Kandar U/C Kabul river | 1,000,000 | 992,000 | 2,000 | 4,000 |
| - | | , ., | | , | y' |
| 182 | Construction of Shingle Road at Misri Banda | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | | | | | |
| 183 | Construction of Shingle Road at Pir Sabaq | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 10.4 | Construction of Shingle Road at Kandar and | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 184 | Haroon Abad U/C Kabul River | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 185 | Construction of Shingle Road at Zara Miana | 1,000,000 | 992,000 | 2,000 | 4.000 |
| 105 | Construction of Shingle Road at Zara Miana | 1,000,000 | 772,000 | 2,000 | т,000 |
| 186 | Construction of Janazgah Cess Mandi Risalpur | 700,000 | 694,400 | 2,000 | 4,000 |
| 187 | Pavement of street, Construction of drain, R/Wall | | | 2,000 | , |
| | , | | l | , | |

| | Pipe Culverts at Mian Zahir Ullah koroona U/C Bara Banda. | 1,000,000 | 992,000 | | 4,000 |
|-----|---|--------------------|--------------------|----------------|----------------|
| 188 | Pavement of Street and Construction of Drain , R/wall at Cess Mandi Risalpur | 500,000 | 496,000 | 2,000 | 4,000 |
| 189 | S/F of Transformer for Mughlaki 50KVA, Misri Banda 50KVA, Turlandi Zara Miana 25KVA | 1,300,000 | 1,219,200 | 2,000 | 4,000 |
| 190 | Pavement of Street and Construction of Drain , R/wall at gul Bahar Risalpur | 750,000 | 744,000 | 2,000 | 4,000 |
| 191 | Construction of Janazgah at yaro Khel Misri Banda Pavement of Street and Construction of Drain, | 500,000 | 125,000 | 2,000 | 3,600 |
| 192 | R/wall at U/C Mian Essa Mughlaki Pavement of Street and Construction of Drain , | 400,000 | 396,800 | 2,000 | 3,600 |
| 193 | R/wall at Cival Bazar Risalpur | 500,000 | 496,000 | 2,000 | 3,600 |
| 194 | Construction of Causway at Misri Banda Shingle Filling at Amankot (Anwar Khan to H/O | 850,000 | 843,200 | 2,000 | 4,000 |
| 195 | Bashar Khan) Pavement of street and Construction of drain at | 100,000 | 99,200 | 2,000 | 3,600 |
| 196 | Amankot (Yasir to Suliman House) Installation of Hand Pumps at Amankot | 100,000 | 99,200 | 2,000 | 3,600 |
| 197 | Pavement of Street and Construction of Drain/culverts at Amankot (Badshah Gul tio House | 100,000 | 99,200 | 2,000 | 3,600 |
| 198 | of Sahib Gul) Shingle filling and Construction of Drain at Village | 100,000 | 99,200 | 2,000 | 3,600 |
| 199 | Chowki Drub U/C Amankot (Hamid To abid House) | 150,000 | 148,800 | 2,000 | 3,600 |
| 200 | Pavement of street ,Shingle filling and Construction of Drain at Village Chowki Drub U/C Amankot (Kamran to H/O Javaid) | 150,000 | 148,800 | 2,000 | 3,600 |
| 200 | Pavement of Street and Construction of Drain at Dher Mian Ishaq U/C amankot (Naizm to amjid | 150,000 | 148,800 | 2,000 | 3,000 |
| 201 | House and Ali to Siraj) Single Fillign at dheri Mish Ishaq U/C Amankot | 100,000 | 99,200 | 2,000 | 3,600 |
| 202 | (Khitab to H/O Rohail Koroona) Pavement of Street and Construction of | 100,000 | 99,200 | 2,000 | 3,600 |
| 203 | Drain/Culverts at Dheri Mian Ishaq (Maid to House of Iftikhar) | 100,000 | 99,200 | 2,000 | 3,600 |
| 204 | Installation of Hand Pump/Pressure Pump at Mohallah Mulana abad U/C Manki Sharif Installation of Hand Pump/Pressure Pump at | 270,000 | 267,840 | 2,000 | 3,600 |
| 205 | Mohallah Surya Khel U/C Manki Sharif Installation of Hand Pump/Pressure Pump at | 270,000 | 267,840 | 2,000 | 3,600 |
| 206 | Mohallah Bazar U/C Manki Sharif Installation of Hand Pump/Pressure Pump at | 270,000 | 267,840 | 2,000 | 3,600 |
| 207 | Mohallah Ahmad Khel U/C Manki Sharif Installation of Hand Pump/Pressure Pump at | 360,000 | 357,120 | 2,000 | 3,600 |
| 208 | Mohallah Ghazni Khel U/C Manki Sharif Installation of Hand Pump/Pressure Pump in | 360,000 | 357,120 | 2,000 | 3,600 |
| 209 | Village Meraji Bala U/C Manki Sharif Installation of Hand Pump/Pressure Pump in | 360,000 | 357,120 | 2,000 | 3,600 |
| 210 | Village Meraji PayanU/C Manki Sharif Construction of Protection Wall at Tangi Khattak U/C Manki Sharif | 180,000 250,000 | 178,560 248,000 | 2,000 2,000 | 3,600 3,600 |
| 211 | construction of Protection Wall at Asha Khel U/C Manki Sharif (Dawood Khan Koroona Alla Khel) | 160,000 | 158,720 | 2,000 | 3,600 |
| 213 | Installation of Hand Pump/Pressure Pump in Mohallah Irshad abad U/C Manki Sharif | 90,000 | 89,280 | 2,000 | 3,600 |

| | S/F of G.I Pipe Line at Mohallah Mulana Abad U/C | | | | |
|-----|--|-----------|----------|-------|--------|
| 214 | S/F of G.I Pipe Line at Monalian Mulana Abad U/C Manki Shaif | 500,000 | 496,000 | 2,000 | 3,600 |
| 214 | Construction of Protection Wall at Palosi Bala U/C | 500,000 | 490,000 | 2,000 | 3,000 |
| 215 | Pahari Katti Khel | 146,000 | 144,336 | 2,000 | 3,600 |
| 215 | Installation of Hand Pump/Pressure Pump at | 140,000 | 144,550 | 2,000 | 3,000 |
| 216 | Different Places Pahari Katti Khel | 190,000 | 179.500 | 2 000 | 2 (00 |
| 216 | | 180,000 | 178,560 | 2,000 | 3,600 |
| 217 | Installation of Hand Pump/Pressure Pump at Sadu | 270.000 | 267.840 | 2 000 | 2 600 |
| 217 | Khel U/C Pahari Katti Khel Installation of Hand Pump/Pressure Pump at Palosi | 270,000 | 267,840 | 2,000 | 3,600 |
| 218 | Payan U/C Pahari Katti Khel | 180,000 | 178,560 | 2,000 | 3,600 |
| 210 | Installation of Hand Pump/Pressure Pump at | 180,000 | 178,500 | 2,000 | 3,000 |
| 219 | Khersary U/C Pahari Katti Khel | 360,000 | 357,120 | 2,000 | 3,600 |
| 217 | Installation of Hand Pump/Pressure Pump at Lakari | 500,000 | 557,120 | 2,000 | 5,000 |
| 220 | U/C Pahari Katti Khel | 180,000 | 178,560 | 2,000 | 3,600 |
| 220 | Installation of Hand Pump/Pressure Pump at Spin | 100,000 | 1,0,000 | 2,000 | 2,000 |
| 221 | Kane U/C Pahari Katti Khel | 450,000 | 446,400 | 2,000 | 3,600 |
| | Installation of Hand Pump/Pressure Pump at | / | - , | , | - / |
| 222 | Sheikhi U/C Pahari Katti Khel | 450,000 | 446,400 | 2,000 | 3,600 |
| | S/F of G.I Pipe Line at Palosi Bala U/C Pahari Katti | , | , | , | , |
| 223 | Khel | 100,000 | 99,200 | 2,000 | 3,600 |
| | Construction of Protection Wall at Bahader Khel | | | | |
| 224 | U/C Manki Sharif | 140,000 | 138,880 | 2,000 | 3,600 |
| | Construction of Protection Wall at Ziarat KaKa | | | | |
| | Sahib U/C Ziarat KaKa Sahib (Mian Imtiyaz | | | | |
| 225 | Koroona) | 350,000 | 347,200 | 2,000 | 3,600 |
| | Installation of Hand Pump/Pressure Pump at | | | | |
| 226 | Village Spin Kane U/C Ziarat KaKa Sahib | 180,000 | 178,560 | 2,000 | 3,600 |
| | Construction of Protection Wall at Walai U/C | | | | |
| 227 | Ziarat KaKa Sahib (Umar Koroona) | 350,000 | 347,200 | 2,000 | 3,600 |
| | Construction of Protection Wall at Village Shahab | | | | |
| 228 | Khel U/C Ziarat KaKa Sahib | 250,000 | 248,000 | 2,000 | 3,600 |
| | Installation of Hand Pump/Pressure Pump at | 100.000 | 150 5 60 | 2 000 | 2 (00) |
| 229 | Village Pitao U/C Ziarat KaKa Sahib | 180,000 | 178,560 | 2,000 | 3,600 |
| 220 | Installation of Hand Pump/Pressure Pump at | 270.000 | 267.040 | 2 000 | 2 (00 |
| 230 | Village Piran U/C Ziarat KaKa Sahib | 270,000 | 267,840 | 2,000 | 3,600 |
| 221 | Construction of Protection Wall at Village Sawar | 190,000 | 179.500 | 2 000 | 2 (00 |
| 231 | Khel U/C Ziarat KaKa Sahib (Hamyoon Koroona) | 180,000 | 178,560 | 2,000 | 3,600 |
| 232 | Construction of Protection Wall at Village Manai | 270,000 | 267.840 | 2,000 | 3,600 |
| 232 | U/C Ziarat KaKa Sahib (Said Habib Koroona) Installation of Hand Pump/Pressure Pump at | 270,000 | 267,840 | 2,000 | 3,000 |
| 233 | Village Guldheri U/C Ziarat KaKa Sahib | 270,000 | 267,840 | 2,000 | 3,600 |
| 255 | Installation of Hand Pump/Pressure Pump at | 270,000 | 207,040 | 2,000 | 3,000 |
| 234 | Village Tar Khel U/C Ziarat KaKa Sahib | 180,000 | 178,560 | 2,000 | 3,600 |
| | Installation of Hand Pump/Pressure Pump at | 100,000 | 1,0,000 | 2,000 | 5,000 |
| 235 | Different Places U/C Dheri Katti Khel | 810,000 | 803,520 | 2,000 | 4,000 |
| | Pavement of Street and Construction of Drain at | , | | _,0 | ., |
| | Khatib Koroona U/C dheri Katti Khel (Zar | | | | |
| 236 | Khan/Shahjehan to House of Munawar Khan) | 150,000 | 148,800 | 2,000 | 3,600 |
| | Installation of Hand Pump/Pressure Pump at Khat | | - | | |
| 237 | Killi U/C Dheri Katti Khel | 180,000 | 178,560 | 2,000 | 3,600 |
| | Construction of Protection Wall at Khat Killi U/C | | | | |
| 238 | Dheri Katti Khel | 300,000 | 297,600 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Different | | | | |
| 239 | Places in Khat Killi U/C Dheri Katti Khel | 300,000 | 297,600 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain | | | | |
| 240 | Akram abad Khat Killi U/C Dheri Katti Khel | 200,000 | 198,400 | 2,000 | 3,600 |
| | Installation of Hand Pump/Pressure Pump at | | | | |
| 241 | Different Mohallahs U/C Badrashi | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 242 | Installation of Hand Pump/Pressure Pump at | | | 2,000 | |

| 243 Various Places U/C Badrashi 500,000 496,000 2,000 3,600 Installation of Hand Pump/Pressure Pump at 90,000 89,280 2,000 3,600 Installation of Hand Pump/Pressure Pump at 90,000 89,280 2,000 3,600 Installation of Hand Pump/Pressure Pump at 90,000 89,280 2,000 3,600 Installation of Hand Pump/Pressure Pump at 90,000 992,000 2,000 4,000 Installation of Hand Pump/Pressure Pump at 90,000 992,000 2,000 4,000 Installation of Hand Pump/Pressure Pump at 90,000 446,400 2,000 3,600 247 Koroona) Installation of Hand Pump/Pressure Pump at 450,000 446,400 2,000 3,600 248 Various Places U/C Aza Khel Bala 450,000 446,400 2,000 3,600 Pavement of Street and Construction of Drain from Haji Fareed Ullah upto Shoukat House Village Dagi 500,000 496,000 2,000 3,600 251 Jadeed U/C Dagai 500,000 496,600 2,000 3,600 | 258 | Jabba Dawood Zai U/C Mohib Banda (Sher Alam to House Mukhtiyar Khan) | 200,000 | 198,400 | 2,000 | 3,600 |
|---|----------|---|-----------|---|--------------|----------|
| 243 Various Places U/C Badrashi 500,000 496,000 2,000 3,600 Installation of Hand Pump/Pressure Pump at 90,000 89,280 2,000 3,600 Installation of Hand Pump/Pressure Pump at 90,000 89,280 2,000 3,600 Installation of Hand Pump/Pressure Pump at 90,000 89,280 2,000 3,600 Installation of Hand Pump/Pressure Pump at 0 90,000 992,000 2,000 4,000 Installation of Hand Pump/Pressure Pump at 0 0 1 90,000 446,400 2,000 3,600 Installation of Hand Pump/Pressure Pump at 0 0 0 1 0 1 0 1 0 1 0 0 3,600 3,600 446,400 2,000 3,600 1 0 3,600 1 0 1 0 1 0 1 0 1 0 1 0 1 0 0 3,600 1 1 0 0 1 0 1 | | Pavement of Street and Construction of Drain at Jabba Dawood Zai U/C Mohib Banda (Sher Alam | | | | |
| 243 Various Places U/C Badrashi 500,000 496,000 2,000 3,600 Installation of Hand Pump/Pressure Pump at 90,000 89,280 2,000 3,600 Installation of Hand Pump/Pressure Pump at 90,000 89,280 2,000 3,600 Installation of Hand Pump/Pressure Pump at 90,000 89,280 2,000 3,600 Installation of Hand Pump/Pressure Pump at 0 0 1,000,000 992,000 2,000 4,000 Installation of Hand Pump/Pressure Pump at 0 0 1,000,000 992,000 2,000 3,600 Installation of Hand Pump/Pressure Pump at 0 0 1,000,000 992,000 2,000 3,600 Installation of Hand Pump/Pressure Pump at 0 0 2,000 3,600 0 1,000,000 992,000 2,000 3,600 Installation of Hand Pump/Pressure Pump at 0 0 0 3,600 0 0 0 0 0 3,600 0 0 0 0 0 0 0 0 | 257 | House of Mir Salam Khan) | 200,000 | 198,400 | 2,000 | 3,600 |
| $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ | | Ghari Momin U/C Mohib Banda (Chaman Gul to | | | | |
| $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ | | | | 1.0,000 | 2,000 | 2,000 |
| $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 256 | | 150,000 | 148,800 | 2,000 | 3,600 |
| $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 255 | | 150,000 | 1 10,000 | 2,000 | 5,000 |
| $\begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 255 | | 150.000 | 148.800 | 2.000 | 3.600 |
| $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ | | | | | | |
| $\begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 2.54 | | 200,000 | 120,400 | 2,000 | 5,000 |
| $ \begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 254 | | 200.000 | 198 400 | 2 000 | 3 600 |
| $\begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 233 | | 220,000 | 218,240 | 2,000 | 3,000 |
| $\begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 252 | • • • | 220.000 | 218 240 | 2 000 | 3 600 |
| $\begin{array}{ c c c c c c c c c c c c c c c c c c c$ | | | | | | |
| $\begin{array}{ c c c c c c c c c c c c c c c c c c c$ | 252 | Pavement of Street and Construction of During of | 50,000 | 49,600 | 2,000 | 3,600 |
| $\begin{array}{c c c c c c c c c c c c c c c c c c c $ | 252 | mistanation manu i unips at Banda Nabi U/C Dagai | 50.000 | 49 600 | 2 000 | 3 600 |
| 243Various Places U/C Badrashi500,000 $496,000$ $2,000$ $3,600$ Installation of Hand Pump/Pressure Pump at 244Madina colony U/C Badrashi $90,000$ $89,280$ $2,000$ $3,600$ Installation of Hand Pump/Pressure Pump at 245Madina colony Kamra ali Sajid abad U/C Badrashi $90,000$ $89,280$ $2,000$ $3,600$ Installation of Hand Pump/Pressure Pump at 246Different Mohallahs U/C Aza Khel Payan $1,000,000$ $992,000$ $2,000$ $4,000$ Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala (Ali shah 247Koroona) $450,000$ $446,400$ $2,000$ $3,600$ Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala $450,000$ $446,400$ $2,000$ $3,600$ Installation of Hand Pump/Pressure Pump at 248Various Places U/C Aza Khel Bala $450,000$ $446,400$ $2,000$ $3,600$ Construction of Protection wall at U/Z Aza Khel 249Bala $100,000$ $99,200$ $2,000$ $3,600$ Pavement of Street and Construction of Drain from Haji Fareed Ullah upto Shoukat House Village Dagi $500,000$ $496,000$ $2,000$ $3,600$ Installation of hand Pump at Dagai Qadeem U/CInstallation of hand Pump at Dagai Qadeem U/C $496,000$ $2,000$ $3,600$ | 231 | | 100,000 | 99,200 | 2,000 | 3,000 |
| $\begin{array}{c c c c c c c c c c c c c c c c c c c $ | 251 | | 100.000 | 99.200 | 2 000 | 3,600 |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 244Madina colony U/C Badrashi90,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24690,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Payan1,000,000992,0002,0004,000Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala (Ali shah 247450,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala450,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala450,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at 248Various Places U/C Aza Khel Bala450,000446,4002,0003,600248Various Places U/C Aza Khel Bala100,00099,2002,0003,600249Bala100,00099,2002,0003,600Pavement of Street and Construction of Drain from Haji Fareed Ullah upto Shoukat House Village Dagi99,2002,0003,600 | | | 200,000 | .,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | 2,000 | 2,000 |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 244Madina colony U/C Badrashi90,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24690,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Payan1,000,000992,0002,0004,000Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala (Ali shah 247450,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala450,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala450,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at 248Various Places U/C Aza Khel Bala450,000446,4002,0003,600248Various Places U/C Aza Khel Bala100,00099,2002,0003,600249Bala100,00099,2002,0003,600Pavement of Street and Construction of Drain from Haji Fareed Ullah upto Shoukat House Village Dagi99,2002,0003,600 | 250 | Jadeed U/C Dagai | 500,000 | 496,000 | 2,000 | 3,600 |
| 243Various Places U/C Badrashi500,000 $496,000$ $2,000$ $3,600$ Installation of Hand Pump/Pressure Pump at 244Madina colony U/C Badrashi $90,000$ $89,280$ $2,000$ $3,600$ Installation of Hand Pump/Pressure Pump at 245Madina colony Kamra ali Sajid abad U/C Badrashi $90,000$ $89,280$ $2,000$ $3,600$ Installation of Hand Pump/Pressure Pump at 246Different Mohallahs U/C Aza Khel Payan $1,000,000$ $992,000$ $2,000$ $4,000$ Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala (Ali shah 247Koroona) $450,000$ $446,400$ $2,000$ $3,600$ Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala $450,000$ $446,400$ $2,000$ $3,600$ Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala $450,000$ $446,400$ $2,000$ $3,600$ 248Various Places U/C Aza Khel Bala $450,000$ $446,400$ $2,000$ $3,600$ 249Bala100,000 $99,200$ $2,000$ $3,600$ Pavement of Street and Construction of Drain fromImage: Street and Construction of Drain from $Street and Construction of Drain from$ $Street and Construction of Drain from$ | | | | | | <u> </u> |
| $\begin{array}{c c c c c c c c c c c c c c c c c c c $ | | | | | | |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 244Madina colony U/C Badrashi90,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24690,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24690,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Payan1,000,000992,0002,0004,000Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala (Ali shah 247450,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala450,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala450,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala450,000446,4002,0003,600 | 249 | | 100,000 | 99,200 | 2,000 | 3,600 |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 244Madina colony U/C Badrashi90,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24690,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24690,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Payan1,000,000992,0002,0004,000Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala (Ali shah 247450,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala450,000446,4002,0003,600248Various Places U/C Aza Khel Bala450,000446,4002,0003,600 | | | | | | |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 24490,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24690,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24690,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Payan1,000,000992,0002,0004,000Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala (Ali shah 2471,000,000446,4002,0003,600Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Bala (Ali shah450,000446,4002,0003,600 | 248 | Various Places U/C Aza Khel Bala | 450,000 | 446,400 | 2,000 | 3,600 |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 244Madina colony U/C Badrashi90,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24690,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 2461,000,000992,0002,0004,000Installation of Hand Pump/Pressure Pump at Different Mohallahs U/C Aza Khel Payan1,000,000992,0002,0004,000247Koroona)450,000446,4002,0003,600 | | Installation of Hand Pump/Pressure Pump at | | | · — † | |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 24490,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24690,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 2461,000,000992,0002,0004,000 | 247 | Koroona) | 450,000 | 446,400 | 2,000 | 3,600 |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 24490,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 24590,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 2461,000,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 2461,000,000992,0002,0004,000 | | | | | | |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at90,00089,2802,0003,600244Madina colony U/C Badrashi90,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at245Madina colony Kamra ali Sajid abad U/C Badrashi90,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at90,00089,2802,0003,600 | | Installation of Hand Pump/Pressure Pump at | | | | |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 244Madina colony U/C Badrashi90,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at 245Madina colony Kamra ali Sajid abad U/C Badrashi90,00089,2802,0003,600 | 246 | Different Mohallahs U/C Aza Khel Payan | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at244Madina colony U/C Badrashi90,00089,2802,0003,600Installation of Hand Pump/Pressure Pump at90,00089,2802,0003,600 | | Installation of Hand Pump/Pressure Pump at | | _ | | |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 24490,00089,2802,0003,600 | 245 | Madina colony Kamra ali Sajid abad U/C Badrashi | 90,000 | 89,280 | 2,000 | 3,600 |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at 24490,00089,2802,0003,600 | | | | | | |
| 243Various Places U/C Badrashi500,000496,0002,0003,600Installation of Hand Pump/Pressure Pump at </td <td>244</td> <td></td> <td>90,000</td> <td>89,280</td> <td>2,000</td> <td>3,600</td> | 244 | | 90,000 | 89,280 | 2,000 | 3,600 |
| 243 Various Places U/C Badrashi 500,000 496,000 2,000 3,600 | | | 00.000 | 00.000 | 2 000 | A -000 |
| | 243 | | 500,000 | 496,000 | 2,000 | 3,600 |
| Installation of Hand Dump/Drossure Dump at | | Installation of Hand Pump/Pressure Pump at | T | Τ | ' T | _ |
| | <u> </u> | | 500,000 | 496,000 | | 3,600 |

| | Different Places Pir Piai | 200,000 | 198,400 | | 3,600 |
|-----|---|-----------|----------|-------|---------|
| | Pavement of Street and Construction of Drain at | | | | 0,000 |
| | Fakhri alam Koroona Mohallah JanAbad U/C Pir | | | | |
| 266 | Piai (Musafir to House of Doost Muhammad) | 100,000 | 25,000 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| | Shingle Filling at Mohallah Miskeen Khel and | | | | |
| | Mohallah Zar Muhammad Khel U/C Pir Piai (Mir | | | | |
| 267 | Rehman to House Said Khan) | 200,000 | 198,400 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| | Shingle Filling at Mohallah Lal Abad U/C Pir Piai | | | | |
| 268 | (Noor Said to house of Khan Muhammad) | 200,000 | 198,400 | 2,000 | 3,600 |
| | Pavement of Street and Construction of Drain, | | | | |
| | Shingle Filling at Village Pir Piai U/C Pir Piai | | | | |
| 269 | (Sher Muhammad to House of Mir Salam. | 200,000 | 198,400 | 2,000 | 3,600 |
| | Installation of Hand Pump/Pressure Pumps at Pir | | | | |
| 270 | Piai | 100,000 | 99,200 | 2,000 | 3,600 |
| 071 | Construction of Drain at Misal abad U/C Nawan | | 2 40 000 | 2 000 | 0.000 |
| 271 | Killi | 250,000 | 248,000 | 2,000 | 3,600 |
| | Pavement of Street and Construction of | | | | |
| 272 | Drain/Installation of Pressure Pump at Misal abad | 174.000 | 172 (09 | 2 000 | 2 (00 |
| 272 | (Miad House to Amjid) 50KVA Transformer electrification work at | 174,000 | 172,608 | 2,000 | 3,600 |
| 273 | Sor VA Transformer electrification work at Shahklot U/C Shahkot | 580.000 | 580.000 | 2,000 | 4,000 |
| 213 | street pavement and construction of drain, culverts | 380,000 | 380,000 | 2,000 | 4,000 |
| | street lights/ water supply/ roads at munir khan | | | | |
| | koroona and ajab gul korooan union council ziarat | | | | |
| 274 | kaka sahib | 1,000,000 | 250,000 | 2,000 | 3,600 |
| 27. | street pastreet pavement and construction of drain, | 1,000,000 | 200,000 | 2,000 | 2,000 |
| | culverts street lights/ water supply/ roads at sadiq | | | | |
| 275 | khan koroona union council badrashi | 1,000,000 | 250,000 | 2,000 | 3,600 |
| | street pavement and construction of drain, culverts | | | | |
| | street lights/ water supply/ roads at zakir khan | | | | |
| | koroona and shaher khan koroona union council aza | | | | |
| 276 | khel payan | 1,000,000 | 250,000 | 2,000 | 3,600 |
| | street pavement and construction of drain, culverts | | | | |
| | street lights/ water supply/ roads at main street aza | | | | |
| 077 | khel bala and waqar koroona, faze akhad koroona, | 1 000 000 | 505.000 | 2 000 | 4.000 |
| 277 | shahfaisal korooan union council aza khel bala | 1,000,000 | 527,360 | 2,000 | 4,000 |
| | street pavement and construction of drain, culverts | | | | |
| 278 | street lights/ water supply/ roads at javaid khan koroona union council pir piai | 1.000.000 | 897,899 | 2,000 | 4,000 |
| 210 | street pavement and construction of drain, culverts | 1,000,000 | 071,099 | 2,000 | 4,000 |
| | street lights/ water supply/ roads at main road kurvi | | | | |
| | to banda, said rehman koroona, wasil koroona | | | | |
| 279 | union council kurvi | 1,000,000 | 570,486 | 2,000 | 4,000 |
| _// | street pavement and construction of drain, culverts | 1,000,000 | 270,100 | _,000 | .,000 |
| | street lights/ water supply/ roads at mujahid | | | | |
| 280 | koroona, dilawar koroona union council dagai | 1,000,000 | 482,200 | 2,000 | 3,600 |
| | street pavement and construction of drain, culverts | | , | 1 | y |
| | street lights/ water supply/ roads at h/o rashid ullah | | | | |
| 281 | , amjad khan koroona union council dheri katti khel | 1,000,000 | 496,703 | 2,000 | 3,600 |
| | street pavement and construction of drain, culverts | | | | |
| | street lights/ water supply/ roads at iftikhar | | | | |
| | koroona, nayaz ali koroonaunion council mohib | | | | |
| 282 | banda | 1,000,000 | 557,445 | 2,000 | 4,000 |
| | street pavement and construction of drain, culverts | | | | |
| 202 | street lights/ water supply/ roads at fahad khan | 1 000 000 | 0.41 500 | 2 000 | 4 0 0 0 |
| 283 | koroona union council amankot | 1,000,000 | 841,609 | 2,000 | 4,000 |

| | " n | | | | |
|-----|---|-----------|-----------------|-------|-------|
| | "a" street pavement/drains "b" construction of | | | | |
| | retaining wall "c" installation of hand | | | | |
| | pumps/pressure pumps at union council ziarat kaka | | | | |
| 284 | sahib | 538,000 | 533,696 | 2,000 | 4,000 |
| | "a" street pavement/drains "b" construction of | | | | |
| | retaining wall "c" installation of hand | | | | |
| | pumps/pressure pumps at union council ziarat kaka | | | | |
| 285 | sahib | 1 000 000 | 992,000 | 2,000 | 4,000 |
| 263 | | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 286 | PUMPS at Union council Manki Sharif | 538,000 | 533,696 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 287 | PUMPS at Union council Manki Sharif | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 207 | "A" STREET PAVEMENT/DRAINS "B" | 1,000,000 | <i>))2</i> ,000 | 2,000 | 1,000 |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | | | | | |
| 200 | INSTALLATION OF HAND PUMPS/PRESSURE | 529,000 | 522 (0) | 2 000 | 4 000 |
| 288 | PUMPS at Union council Badrashi | 538,000 | 533,696 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 289 | PUMPS at Union council Badrashi | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | , | , | , |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 290 | PUMPS at Union council Phari Kati Khel | 538,000 | 533,696 | 2,000 | 4,000 |
| 290 | | 558,000 | 555,090 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 291 | PUMPS at Union council Phari Kati Khel | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 292 | PUMPS at Union council Pir Piai | 538,000 | 533,696 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | , | , | , | , |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 202 | | 1 000 000 | 002.000 | 2 000 | 4 000 |
| 293 | PUMPS at Union council Pir Piai | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 294 | PUMPS at Union council Aza Khel Bala | 538,000 | 533,696 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | T | Т | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 295 | PUMPS at Union council Aza Khel Bala | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | -, | , | 2,000 | .,000 |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 201 | | 529 000 | 522 (0) | 2 000 | 4 000 |
| 296 | PUMPS at Union council aza Khel Payan | 538,000 | 533,696 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 297 | PUMPS at Union council aza Khel Payan | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 298 | PUMPS at Union council Dagai | 538,000 | 533,696 | 2,000 | 4.000 |
| _/0 | | 230,000 | 223,070 | 2,000 | .,000 |
| | 35 | | | | |

| 299 | CONSTRUCTION OF RETAINING WALL "C" | | | | |
|------|--|-------------|----------------|---------|-----------|
| 299 | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| | PUMPS at Union council Dagai | 1,000,000 | 992,000 | 2,000 | 4,000 |
| 277 | Construction of street payement, drain and roof slab | 1,000,000 | <i>))2,000</i> | 2,000 | 1,000 |
| | at mosque banda mulahan u/c kurvi | | | | |
| 300 | Ĩ | 538,000 | 533,696 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 301 | PUMPS at Union council Kurvi | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 302 | PUMPS at Union council Dheri Katti Khel | 538,000 | 533,696 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 303 | PUMPS at Union council Dheri Katti Khel | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| 20.4 | INSTALLATION OF HAND PUMPS/PRESSURE | 520.000 | 500 (0) | 2 000 | 1 000 |
| 304 | PUMPS at Union council Amankot | 538,000 | 533,696 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 305 | PUMPS at Union council Amankot | 1,000,000 | 992,000 | 2,000 | 4.000 |
| 303 | "A" STREET PAVEMENT/DRAINS "B" | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 306 | PUMPS at Union council Zakhai | 538,000 | 533,696 | 2.000 | 4,000 |
| 500 | "A" STREET PAVEMENT/DRAINS "B" | 550,000 | 555,070 | 2,000 | 4,000 |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 307 | PUMPS at Union council Zakhai | 1,000,000 | 992,000 | 2.000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | -, | ., | 2,000 | .,000 |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 308 | PUMPS at Union council Mohib Banda | 544,000 | 533,696 | 2,000 | 4,000 |
| | "A" STREET PAVEMENT/DRAINS "B" | | | | • |
| | CONSTRUCTION OF RETAINING WALL "C" | | | | |
| | INSTALLATION OF HAND PUMPS/PRESSURE | | | | |
| 309 | PUMPS at Union council Mohib Banda | 1,000,000 | 992,000 | 2,000 | 4,000 |
| | Total | 197,658,000 | 187,955,822 | 618,000 | 1,183,200 |

| Annex- | 9 |
|-------------------|---|
| DP #1.2.2. | 9 |

| S.No | Name of Contract | Bid Amount/Actual collection | (Amount in Rs 5% Advance income Tax |
|------|--|------------------------------------|---|
| 1 | Cattle fair Kheshki | 510,000 | 25,500 |
| 2 | Cattle fair Akora Khatak | 608,350 | 30,417.5 |
| 3 | Bakra mela Akora | 170,000 | 8,500 |
| 4 | Eidul Azha Mela sheedo | 170,000 | 8,500 |
| 5 | Eidul Azha Mela sheedo | 36,000 | 1,800 |
| 6 | Public Litrine Akora | 42,000 | 2,100 |
| 7 | Sand, Shingle, Bajri at district Nowshera | 11400000 | 570,000 |
| 8 | Tanga chinchi stand Pabbi | 200,000 | 10,000 |
| 9 | Parking fee Pabbi | 2,510,000 | 125,500 |
| 10 | Parking Fee Jalozai | 37,000 | 1,850 |
| 11 | Suzuki/Dotson Stand chirat road Pabbi | 830,000 | 41,500 |
| 12 | Suzuki/Dotson Stand near CO unit Pabbi | 655,000 | 32,750 |
| 13 | Suzuki/Dotson Stand Taru to peshawar | 270,000 | 13,500 |
| 14 | Suzuki/Dotson Stand Taru to Banda sheikh | 178,000 | 8,900 |
| 15 | Suzuki/Dotson Stand Taru to Pabbi | 181,000 | 9,050 |
| 16 | Suzuki/Dotson Stand Path Pabbi to | 183,000 |),050 |
| 10 | Amankot | 105,000 | 9,150 |
| 17 | Liecence Fee Pabbi | 140,000 | 7,000 |
| 18 | Building plan fee NSR | 870,000 | 43,500 |
| 19 | Tehbazari Fee Pabbi | 278,000 | 13,900 |
| 20 | Public Litrine Pabbi | 530,000 | 26,500 |
| 21 | Public Litrine near CO unit Pabbi | 310,000 | 15,500 |
| 22 | Cattle fair Amangarh | 40,500,000 | 2025,000 |
| 23 | Cattle fair Pabbi | 820,000 | 41,000 |
| 24 | Cattle fair Jalozai | 105,000 | 5,250 |
| 25 | Sign board NSR | 2,450,000 | 122,500 |
| 26 | Service tax Askari cement Nizampor | 3,900,000 | 195,000 |
| 27 | Chinchi stand Jahangira | 470,000 | 23,500 |
| 28 | Parking fee Akora | 1,931,240 | 96,562 |
| 29 | Tehbazari fee Akora | 855,000 | 42,750 |
| 30 | Tehbazari Jahanira | 192,000 | 9,600 |
| 31 | Tehbazari Khair Abad | 190,000 | 9,500 |
| 32 | Service tax chirat cement | 4,170,000 | 208,500 |
| 33 | 2% proper tax in district Nowshera | 28,500,000 | 1,425,000 |
| | Total | 104,191,590 | 5,209,580 |

Annex-10 DP # 1.2.2.10

| | Chuumoriza | u pujin | | | (Amount in Rs) | | |
|-------------------|---|--------------|--------------------|---------|--------------------|-------------|--|
| Contractor | Work Name | Paid Rate | Admissible Rate | Diff | Qty (M3) | Overpayment | |
| HazratGul | Shingle Filling in Pavement of streets | 944.550 | 561.900 | 382.650 | 113.740 | 43,523 | |
| Alamzeb | Shingle Filling in Pavement of streets | 944.550 | 561.900 | 382.650 | 179.210 | 68,575 | |
| Zahir Muhammad | Shingle Filling in Pavement of streets | 944.550 | 561.900 | 382.650 | 177.400 | 67,882 | |
| Alamzeb | Shingle Filling in Pavement of streets | 944.550 | 561.900 | 382.650 | 204.440 | 78,229 | |
| Alamzeb | Shingle Filling in Pavement of streets | 944.550 | 561.900 | 382.650 | 602.370 | 230,497 | |
| Sanat Khan | Shingle Filling in Pavement of streets | 944.550 | 561.900 | 382.650 | 179.550 | 68,705 | |
| Khurshid Ali | Shingle Filling in Pavement of streets | 944.550 | 561.900 | 382.650 | 464.610 | 177,783 | |
| Zahir Muhammad | Shingle Filling in Pavement of streets | 944.550 | 561.900 | 382.650 | 277.290 | 106,102 | |
| Do | do | 944.550 | 561.900 | 382.650 | 278.250 | 106,470 | |
| Do | do | 944.550 | 561.900 | 382.650 | 60.560 | 23,172 | |
| Murad Ali | do | 944.550 | 561.900 | 382.650 | 233.270 | 89,258 | |
| Do | do | 944.550 | 561.900 | 382.650 | 183.740 | 70,306 | |
| | | | | | Total % Premium | 1,130,502 | |
| | 226,100 | | | | | | |
| | 1,356,602 | | | | | | |

Unauthorized payment of Pitrun Gravel

Annex-11 DP # 1.2.2.11

Overpayment in BTR

(Amount in Rs)

| | | (Amount m Ka | | | | | |
|--------------------|------|--|--------------|------------------|-----------------------|------------------|-----------------|
| Project Leader | Work | Location | Paid Rate | Required Rate | Difference in Rate | Quantity (M2) | Over payment |
| Syed Daud | BTR | SerayKorooni to KheishgiBala | 79 | 35 | 44 | 942.370 | 41,464 |
| Khan Rahman | BTR | MalakAman/ShahidKoroona to KheishgiBala | 79 | 35 | 44 | 757.240 | 33,319 |
| Irshad Ali | BTR | Madrasa to DarwazaBacha Khan Machine KoroonaKheighiPayan | 79 | 35 | 44 | 877.690 | 38,618 |
| Mosam Khan | BTR | Madrasa to DarwazaBacha Khan Machine KoroonaKheighiPayan | 79 | 35 | 44 | 1101.850 | 48,481 |
| Amir Khan | BTR | Khan Zaman to Sabz Ali House at ToorDher UC Ghandheri | 79 | 35 | 44 | 732.340 | 32,223 |
| Arif Khan | Road | Taj Muhammad Quarters to ChowkSohail Jute Kabul River | 79 | 35 | 44 | 641.960 | 28,246 |
| Farman ud Din | Road | AsifDurani House to Sohail Jute Mill Kabul River | 79 | 35 | 44 | 640.890 | 28,199 |
| Muhammad Farooq | Road | Shah Nawaz Engineer House to Sohail Jute Mill Kabul River | 79 | 35 | 44 | 862.870 | 37,966 |
| | | Total | | | | | 288,516 |
| | | Add 20% premium | | | | | 57,703 |
| | | Grand Total | | | | | 346,219 |